ALLIED OIL & GAS SERVICES, LLC

055528

Federal Tax I.D.# 20-5975804

REMIT TO P.O. BOX 31
RUSSELL, KANSAS 67665

SERVICE POINT: Russell

DATE 10-23-14	SEC.	TWP.	RANGE	CALLED OUT	ON LOCATION	JOB START	JOB FINISH
LEASE Sat	WELL # 2		LOCATION Colwich KS			COUNTY Sed	STATE KS
OLD OR NEW (Circle one)							

CONTRACTOR Duke Drlg
TYPE OF JOB Prod
HOLE SIZE 7⅞ T.D. 3665
CASING SIZE 4½ 5½ DEPTH 3665
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT 0
CEMENT LEFT IN CSG. 0
PERFS.
DISPLACEMENT 56.13 BBLS

OWNER

EQUIPMENT

PUMP TRUCK # 421 CEMENTER Gary A.
HELPER Dakota P.
BULK TRUCK # 270 DRIVER Jon P.
BULK TRUCK # DRIVER

CEMENT

AMOUNT ORDERED 250 sx ASW Blend 15%

COMMON 250 sx	@	23.00	5750.00
POZMIX	@		
GEL	@		
CHLORIDE 4706 lb	@	1.10	2541.00
ASC	@		
	@		
Old 37 7 3610	@	11.00	396.00
	@		
	@		
	@		
	@		
	@		
	@		
	@		
HANDLING 254	@	2.41	612.00
MILEAGE 254 10 2.75			2794.50

TOTAL 14,093.50

REMARKS:

Ran 5½ csg, Set @ 3665, Ran 10 Centralizers, Ran 1 Basket, Ran 1 DV Tool @ 2541, Circ 2 hrs, Pump 500 gal MudClean, Pump 20 bbl Gel Flush, Pump 10 bbl Water Spacer, Mix 250 sx ASW Blend 15% @ 13.5 ppg, Wash Pump & Lines, Release Plug, Displace 56.13 bbl Water, Plug Down @ 1:30 PM, Open DV Tool, Circ 5 bbl Cement to Surface, Wash Pump & Lines, Set DV Tool, Pump 500 gal MudClean, Pump 20 bbl Gel Flush, Pump 10 bbl Water Spacer, Mix 150 sx ASW Blend 15% @ 13.5 ppg, Wash Pump & Lines, Release Plug, Displace 42 bbl Water, Plug Down @ 3:30 PM, Circ 10 bbl Cement to Surface, Job Complete

SERVICE

DEPTH OF JOB 3610
PUMP TRUCK CHARGE 2335.00
EXTRA FOOTAGE @
MILEAGE Heavy 50 @ 3.75 187.50
MANIFOLD Head & Swivel @ 4.4 110.00
@
1x Plug Container @ — 245.00

TOTAL 3328.75

CHARGE TO: Pfeifer Exploration
STREET
CITY STATE ZIP

PLUG & FLOAT EQUIPMENT

1x 4½ Top Rubber Plug	@	—	83.00
	@		
	@		
	@		
	@		

TOTAL 83.00

To: Allied Oil & Gas Services, LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

SALES TAX (If Any)
TOTAL CHARGES 11,502.56
DISCOUNT 2,875.64 IF PAID IN 30 DAYS

PRINTED NAME
SIGNATURE