ALLIED
OIL & GAS SERVICES, LLC

CEMENTING LOG

STAGE NO.

Date 10-21-14 District Oakley, KS Ticket No. 64333
Company Berexco Rig Beredco 10
Lease Moser Well No. 4
County Rawlins State KS
Location 32-1-36 Field
McDonald S Young Winfu.

CASING DATA: Conductor ☐ PTA ☐ Squeeze ☐ Misc ☐
Surface ☒ Intermediate ☐ Production ☐ Liner ☐
Size 8 5/8 Type New Weight 23# Collar

Casing Depths: Top K.B. Bottom 312'

Drill Pipe: Size Weight Collars
Open Hole: Size 12 1/4 T.D. 312' ft. P.B. to ft.

CAPACITY FACTORS:
Casing: Bbls/Lin. ft. .064 Lin. ft./Bbl.
Open Holes: Bbls/Lin. ft. Lin. ft./Bbl.
Drill Pipe: Bbls/Lin. ft. Lin. ft./Bbl.
Annulus: Bbls/Lin. ft. Lin. ft./Bbl.
Bbls/Lin. ft. Lin. ft./Bbl.
Perforations: From ft. to ft. Amt.

CEMENT DATA:
Spacer Type:
Amt. Sks Yield ft³/sk Density PPG

LEAD: Pump Time hrs. Type Com 3% CC
2% gel Excess
Amt. 225 Sks Yield 1.34 ft³/sk Density 15.02 PPG
TAIL: Pump Time hrs. Type
Excess
Amt. Sks Yield ft³/sk Density PPG
WATER: Lead gals/sk Tail gals/sk Total Bbls.

Pump Trucks Used 422 - Wayne
Bulk Equip. 890/~~[illegible]~~ - Wayne
310 Shawn

Float Equip: Manufacturer
Shoe: Type Depth
Float: Type Depth
Centralizers: Quantity Plugs Top Btm.
Stage Collars
Special Equip.
Disp. Fluid Type Water Amt. 19.0 Bbls. Weight PPG
Mud Type Weight PPG

COMPANY REPRESENTATIVE

CEMENTER LaRene

TIME	PRESSURES PSI		FLUID PUMPED DATA			REMARKS
AM/PM	DRILL PIPE CASING	ANNULUS	TOTAL FLUID	Pumped Per Time Period	RATE Bbls Min.	
						Hold Safety meeting
10:00						Start water
						Start cement 225 sks
						Weigh cement, 3 times 15#
						Stop cement
				3.0		Wash up pump & line
				16.0		Displace with water
10:30						Cement did circulate
						20 sks to pit
						Hold Safety meeting
						Thank you

PSI BLEEDBACK BBLS THANK YOU