QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-2025 Home Office P.O. Box 32 Russell, KS 67665 No. 956

Cell 785-324-1041

Date	Sec.	Twp.	Range	County	State	On Location	Finish
10-31-14	22	11	15	Russell	KS		8:00 A.M.

Location Fulton Rd 2 1/2 E 1/2 S

Lease Mike Well No. 1

Contractor Shirk's

Type Job Production String

Hole Size 7 7/8 T.D. 3390

Csg. 5 1/2 Depth 3387

Tbg. Size Depth

Tool Port Collar [redacted]59 Depth [redacted]925

Cement Left in Csg. 42.90 Shoe Joint 42.90

Meas Line Displace 81 3/4 BBL

EQUIPMENT

Pumptrk 5	No.	Cementer / Helper	Craig
Bulktrk	No.	Driver / Driver	Brent
Bulktrk 15	No.	Driver / Driver	Tyson

JOB SERVICES & REMARKS

Remarks:

Rat Hole 30 SK

Mouse Hole 15 SK

Centralizers

Baskets

D/V or Port Collar

5 1/2 [illegible]

[illegible]

[illegible]

180 SK Cement [illegible]

Lt. Pressure [illegible]

Lt. Plug [illegible]

To Quality Oilwell Cementing, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Charge To. Bengal Oil

Street

City State

The above was done to satisfaction and supervision of owner agent or contractor.

Cement Amount Ordered 225 sx 60/40 4% Gel 5/6 Salt 5/6 Gal/sk 500 gal Mud Clean

Common	
Poz. Mix	
Gel.	
Calcium	
Hulls	
Salt	
Flowseal	
Kol-Seal	
Mud CLR 48	
CFL-117 or CD110 CAF 38	
Sand	
Handling	
Mileage	

FLOAT EQUIPMENT

Guide Shoe	Port Collar
Centralizer	7
Baskets	1
AFU Inserts	
Float Shoe	
Latch Down	1
Pumptrk Charge	
Mileage	
Tax	
Discount	
Total Charge	

Quality Oilwell Cementing

X Signature