QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-2025
Cell 785-324-1041

Home Office P.O. Box 32 Russell, KS 67665

No. 718

Date	Sec.	Twp.	Range	County	State	On Location	Finish
10-23-14	15	17	8	Ellsworth	KS		10:15 PM

Location Ellsworth + Hwy 14 10s E into

Lease S. Rolfs Well No. #5

Owner

Contractor Ninnescah

To Quality Oilwell Cementing, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Type Job Production String

Hole Size 7 7/8 T.D. 3463'

Csg. 5 1/2 Depth 3442'

Charge To Pauley Oil

Tbg. Size Depth

Street

City State

Tool Depth

The above was done to satisfaction and supervision of owner agent or contractor.

Cement Left in Csg. 17.25' Shoe Joint 17.25'

Cement Amount Ordered 200 com 10% Salt 5% Gilsonite

Meas Line Displace 81 1/2 bbl

EQUIPMENT

Pumptrk 17 No. Cementer Helper Cody

Bulktrk 9 No. Driver Driver Tylor

Bulktrk PU No. Driver Driver Brett

JOB SERVICES & REMARKS

Remarks:

Rat Hole - 30 sx

Mouse Hole - 20 sx

Centralizers - 3-A, 13, 15, 17

Baskets

D/V or Port Collar

Ran 82 Jts of 5 1/2 + Est Circ
Mixed 500 Gal Mud Flush
Plugged Rat + Mouse
Mixed 150 sx
Displaced 81 1/2 bbl
Lift @ 700 lbs
Landed @ 1500 lbs
Plug held

Common	200
Poz. Mix	
Gel.	
Calcium	
Hulls	
Salt	17
Flowseal	
Kol-Seal	1000 #
Mud CLR 48	500 Gal Mud Flush
CFL-117 or CD110 CAF 38	
Sand	
Handling	227
Mileage	
5 1/2 **FLOAT EQUIPMENT**	
Guide Shoe	
Centralizer	12
Baskets	
AFU Inserts	
Float Shoe	1
Latch Down	1
Pumptrk Charge	prod string
Mileage	46
Tax	
Discount	
Total Charge	

X Signature