ALLIED OIL & GAS SERVICES, LLC 064174

Federal Tax I.D. # 20-8651475

REMIT TO P.O. BOX 93999
SOUTHLAKE, TEXAS 76092

SERVICE POINT: Oakley KS

DATE 5-14-15	SEC. 7	TWP. 5	RANGE 35	CALLED OUT	ON LOCATION 6:00 p.m.	JOB START 8:00 p.m	JOB FINISH 9:00 p.m
LEASE Fisher	WELL # 2-7		LOCATION Levant N to Rd B, w to Rd 6, N into			COUNTY Rawlins	STATE KS

OLD OR NEW (Circle one)

CONTRACTOR Murfin 2
TYPE OF JOB PTA
HOLE SIZE 7 7/8 T.D. 4000'
CASING SIZE DEPTH
TUBING SIZE 4 1/2 DEPTH 2980'
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG.
PERFS.
DISPLACEMENT 15# plug 3 bbl mud

OWNER Same

CEMENT
AMOUNT ORDERED 255 sks 60/40 4% gel 1/4 # Flo-seal

COMMON		@	
POZMIX		@	
GEL		@	
CHLORIDE		@	
ASC		@	
Lite	255 sks	@ 18.92	4824.60
Flo-seal	64 #	@ 2.97	190.08
Material Total			5014.68
(2256.60/45%)			
HANDLING	273.87 ft³	@ 2.48	679.19
MILEAGE	11.44 tons x 70 mi x 2.75		2202.20
		TOTAL	

EQUIPMENT

PUMP TRUCK # 422 CEMENTER Paul Beaver
HELPER Darren Racette
BULK TRUCK # 373/306 DRIVER Brandon Wilkinson
BULK TRUCK # DRIVER

REMARKS:
mix 50 sks @ 2980', Displace w/ mud
mix 100 sks @ 2170', Displace w/ mud
mix 50 sks @ 360
mix 40 sks @ 40' w/ wooden plug
mix 30 sks in R.H
mix 15 sks in M.H.
Thank You
Paul Heroes

SERVICE

DEPTH OF JOB	2980'		
PUMP TRUCK CHARGE			2483.59
EXTRA FOOTAGE		@	
MILEAGE mi HV	70	@ 7.70	539.00
MANIFOLD		@	
mi LV	70	@ 4.40	308.00
(2795.39/45%)		TOTAL	6,211.98

PLUG & FLOAT EQUIPMENT
8 5/8 Industrial

wooden plug	1	@	110.00
		TOTAL	110.00

CHARGE TO: Samuel Gary + Assoc.
STREET
CITY STATE ZIP

To: Allied Oil & Gas Services, LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Marco Cabrera
SIGNATURE Marco Cabrera

SALES TAX (If Any)
TOTAL CHARGES 11,336.66
DISCOUNT 5,051.99 (45%) IF PAID IN 30 DAYS
6,284.66 Net.