# ALLIED OIL & GAS SERVICES, LLC

Federal Tax I.D. #20-5975804

067660

REMIT TO P.O. BOX 93999
SOUTHLAKE, TEXAS 76092

SERVICE POINT: Oakley

| DATE 9-2-15 | SEC. 1 | TWP. 22S | RANGE 33W | CALLED OUT | ON LOCATION 9:30 am | JOB START 1:30 pm | JOB FINISH 2:30 pm |
|---|---|---|---|---|---|---|---|
| LEASE Leora unit | WELL # 11-1R | LOCATION Garden city 5 To cl Ku W | | | | COUNTY Haskell | STATE KS |
| OLD OR (NEW) (Circle one) | | 5 to E into | | | | | |

CONTRACTOR Beredco #1

OWNER Same

TYPE OF JOB Surface

HOLE SIZE 12¼ T.D. 1612 FT

CASING SIZE 8 5/8 DEPTH 1612.15'

TUBING SIZE DEPTH

DRILL PIPE DEPTH

TOOL DEPTH

PRES. MAX MINIMUM

MEAS. LINE SHOE JOINT 42.24

CEMENT LEFT IN CSG. 42.24

PERFS.

DISPLACEMENT 102.5 BBL

**EQUIPMENT**

PUMP TRUCK # 431 CEMENTER Andrew Forslund
HELPER Brandon Wilkinson

BULK TRUCK # 818 DRIVER Darren Racette

BULK TRUCK # 705-842 DRIVER Jose Calderon (Liberal)

**CEMENT**

AMOUNT ORDERED 550 sks Lite 3% cc ¼# Flo-seal
150 sks Com 3% cc

| | | | |
|---|---|---|---|
| COMMON 150 sks | @ | 17.90 | 2685.00 |
| POZMIX | @ | | |
| GEL | @ | | 204.00 |
| CHLORIDE 3 sk | @ | 1.40 | |
| ASC | @ | | |
| Lite 550 sks | @ | 12.88 | 7084.00 |
| | @ | | |
| Flo-seal 138# | @ | 2.97 | 409.86 |
| | @ | | |
| | @ | | |
| | @ | | |
| | @ | | |
| | @ | | |
| | | TOTAL | 16,673.76 |
| | | DISCOUNT 48 % | 7715.40 |

**REMARKS:**

mix 550 sks Lite Followed by 150 sks Com. Release plug start Displacement 200# Lift pressure 1500# Land plug Float Did not hold. Cement Did circulate.

Thank you

**SERVICE**

| | | | |
|---|---|---|---|
| HANDLING 784 cu ft | @ | 2.42 | 1969.12 |
| MILEAGE 2.25 ton/mile 33.42 miles | | | 3217.50 |
| DEPTH OF JOB | | | |
| PUMP TRUCK CHARGE | | | 2058.50 |
| EXTRA FOOTAGE | @ | | |
| HV MILEAGE 35 miles | @ | 7.70 | 269.50 |
| LV MILEAGE 35 miles | @ | 4.00 | N/C |
| Head & manifold | @ | | 275.00 |
| | @ | | |
| | | TOTAL | 7,789.62 |
| | | DISCOUNT 48 % | 3739.02 |

CHARGE TO: Berexco

STREET

CITY STATE ZIP

**PLUG & FLOAT EQUIPMENT**

8 5/8

| | | | |
|---|---|---|---|
| 1 Guide shoe | @ | | 460.00 |
| 1 AFU Insert | @ | | 442.00 |
| 1 Rubber plug | @ | | 131.00 |
| 3 Centralizers | @ | 250.00 | 225.00 |
| | @ | | |
| | | TOTAL | 1263.00 |
| | | DISCOUNT 48 % | 606.24 |

To: Allied Oil & Gas Services, LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

SALES TAX (If Any)

TOTAL CHARGES 25126.38

DISCOUNT 12,060.66 (48%) IF PAID IN 30 DAYS

NET TOTAL 13,065.71 IF PAID IN 30 DAYS

PRINTED NAME

SIGNATURE