QUALITY OILWELL CEMENTING, INC.
PO Box 32 - 740 West Wichita Ave, Russell KS 67665
Phone:785-324-1041 fax:785-483-1087
Email: cementing@ruraltel.net

Date: 5/14/2016
Invoice # 1348
P.O.#:
Due Date: 6/13/2016
Division: *Russell*

Invoice

Contact:
Caroden Energy LLC
Address/Job Location:

7302 Spanish Bay Dr
Windsor, CO 80550

Reference:
THELMA 1 SEC 1-17-10

Description of Work:
SURFACE JOB

Services / Items Included:

	Quantity	Price	Taxable
Labor		$ 462.53	No
Common-Class A	108	$ 1,115.29	Yes
POZ Mix-Standard	72	$ 313.53	Yes
Calcium Chloride	7	$ 243.86	Yes
Bulk Truck Matl-Material Service Charge	190	$ 118.20	No
Pump Truck Mileage-Job to Nearest Camp	28	$ 78.38	No
Bulk Truck Mileage-Job to Nearest Bulk Plant	28	$ 60.97	No
Premium Gel (Bentonite)	3	$ 54.12	Yes

Item	Quantity	Price	Taxable

Invoice Terms:
Net 30

SubTotal:	$	*2,446.88*
Discount Available ONLY if Invoice is Paid & Received within listed terms of invoice:	$	(61.17)
SubTotal for Taxable Items:	$	1,683.64
SubTotal for Non-Taxable Items:	$	702.07
Total:	$	2,385.71
7.50% Ellsworth County Sales Tax Tax:	$	126.27
Amount Due:	**$**	**2,511.98**
Applied Payments:		
Balance Due:	**$**	**2,511.98**

Thank You For Your Business!

Past Due Invoices are subject to a service charge (annual rate of 24%)
This does not include any applicable taxes unless it is listed.
©2008-2013 Straker Investments, LLC. All rights reserved.

#362

QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-2025
Cell 785-324-1041

Home Office P.O. Box 32 Russell, KS 67665

No. 1348

Date	Sec.	Twp.	Range	County	State	On Location	Finish
5-14-16	1	17	10	Ellsworth	Ks		12:00 AM

Location Hollyrood, Ks Rodeo Ave T, 1½E

Lease	Thelma	Well No.	1
Contractor	Southwind		3
Type Job	Surface		
Hole Size	12¼"	T.D.	322'
Csg.	8⅝"	Depth	322'
Tbg. Size		Depth	
Tool		Depth	
Cement Left in Csg.	15'	Shoe Joint	15'
Meas Line		Displace	19½ BLS

Owner N/Into

To Quality Oilwell Cementing, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Charge To Caroden Energy LLC

Street 7302 Spanish Bay Drive

City Windsor State Co 80550

The above was done to satisfaction and supervision of owner agent or contractor.

Cement Amount Ordered 180 60/40 3% CC 2% Gel

EQUIPMENT

Pumptrk 18	No.	Cementer	
		Helper	Brett
Bulktrk 15	No.	Driver	
		Driver	Doug
~~Bulktrk~~ P.U.	No.	Driver	
		Driver	Rick

JOB SERVICES & REMARKS

Remarks: Cement did Circulate

Rat Hole

Mouse Hole

Centralizers

Baskets

D/V or Port Collar

Common	108
Poz. Mix	72
Gel.	3
Calcium	7
Hulls	
Salt	
Flowseal	
Kol-Seal	
Mud CLR 48	
CFL-117 or CD110 CAF 38	
Sand	
Handling	190
Mileage	

FLOAT EQUIPMENT

Guide Shoe	
Centralizer	
Baskets	
AFU Inserts	
Float Shoe	
Latch Down	

Pumptrk Charge Surface

Mileage 28

Tax

Discount

Total Charge

X Signature Jay Ulrich

Quality Oilwell Cementing

QUALITY OILWELL CEMENTING, INC.
PO Box 32 - 740 West Wichita Ave, Russell KS 67665
Phone:785-324-1041 fax:785-483-1087
Email: cementing@ruraltel.net

Date: 5/19/2016
Invoice # 1968

P.O.#:

Due Date: 6/18/2016
Division: *Russell*

Invoice

Contact:
Caroden Energy LLC
Address/Job Location:

7302 Spanish Bay Dr
Windsor, CO 80550

Reference:
THELMA 1

Description of Work:
PROD STRING

Services / Items Included:

	Quantity	Price	Taxable
Labor		$ 452.01	No
Common-Class A	180	$ 1,816.57	Yes
Gilsonite	700	$ 638.35	Yes
CFL 117	90	$ 337.05	Yes
5 1/2" Turbolizer	8	$ 282.09	Yes
Mud Clear	500	$ 224.94	Yes
Auto Fill Float Shoe, 5 1/2"	1	$ 186.03	Yes
5 1/2" Basket	1	$ 156.85	Yes
Latch Down Plug & Baffle, 5 1/2"	1	$ 136.18	Yes
Defoamer A or CAF-38	28	$ 119.16	Yes
Bulk Truck Matl-Material Service Charge	201	$ 122.20	No

Item	Quantity	Price	Taxable
Salt (Fine)	14	$111.50	Yes
Pump Truck Mileage-Job to Nearest Camp	28	$76.60	No
Bulk Truck Mileage-Job to Nearest Bulk Plant	28	$59.58	No

Invoice Terms:
Net 30

SubTotal:	$	*4,719.13*
Discount Available ONLY if Invoice is Paid & Received within listed terms of invoice:	$	(117.98)
SubTotal for Taxable Items:	$	3,908.51
SubTotal for Non-Taxable Items:	$	692.64
Total:	$	4,601.15
7.50% Ellsworth County Sales Tax Tax:	$	293.14
Amount Due:	**$**	**4,894.29**
Applied Payments:		
Balance Due:	**$**	**4,894.29**

Thank You For Your Business!

Past Due Invoices are subject to a service charge (annual rate of 24%)
This does not include any applicable taxes unless it is listed.
©2008-2013 Straker Investments, LLC. All rights reserved.

#362

QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-2025
Cell 785-324-1041

Home Office P.O. Box 32 Russell, KS 67665

No. 1968

Date	Sec.	Twp.	Range	County	State	On Location	Finish
5-19-16	1	17	10	Ellsworth	KS		12:00 A.M.

Location Holyrood 1/2E

Lease Thelma Well No. 1

Owner

Contractor Southwind #3

To Quality Oilwell Cementing, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Type Job Production String

Hole Size 7 7/8 T.D. 3380

Csg. 5 1/2 15.50# Depth 3374'

Charge To Canaden Energy

Tbg. Size Depth

Street

Tool Depth

City State

The above was done to satisfaction and supervision of owner agent or contractor.

Cement Left in Csg. 32' Shoe Joint 32'

Cement Amount Ordered 180 com 10# Salt 5# Gilsonite 3/4 of 1% CFL 500 gal mud clear 10 BC KCL

Meas Line Displace 79 1/2 BBL

EQUIPMENT

Pumptrk 20 No. Cementer Craig / Helper

Bulktrk No. Driver Brett / Driver

Bulktrk 14 No. Driver / Driver Dwg

Common 180

Poz. Mix

Gel.

Calcium

Hulls KCL 1 gal

Salt 14

Flowseal

Kol-Seal 700 #

Mud CLR 48 500 gal

CFL-117 or CD110 CAF 38 ~~28 lbs~~

~~Sand~~ → ~~50#~~

Handling 201

Mileage

JOB SERVICES & REMARKS

Remarks:

Rat Hole 30SK

Mouse Hole

Centralizers

Baskets

D/V or Port Collar

5 1/2 Set @ 3374' Insert @ 3342'
Est Circulation Pump 10BBL KCL & 500 gal mud Clean. Pump 10BBL Spacer Plug Rathole Cement 5 1/2 with 150SK Clean lines & Displace Plug Plug landed @ 1800#. Lift pressure @ 800#

FLOAT EQUIPMENT

Guide Shoe

Centralizer 8 Turbo's

Baskets 1

AFU Inserts

Float Shoe 1

Latch Down 1

Pumptrk Charge Prod String

Mileage 28

Tax

Discount

Total Charge

X Signature

Quality Oilwell Cementing