Notice: *Fill out COMPLETELY and return to Conservation Division at the address below within 60 days from plugging date.*

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

1311942

WELL PLUGGING RECORD

K.A.R. 82-3-117

Form CP-4
March 2009
Type or Print on this Form
Form must be Signed
All blanks must be Filled

OPERATOR: License #: 34158
Name: O'Brien Resources, LLC
Address 1: PO BOX 6149
Address 2:
City: SHREVEPORT State: LA Zip: 71136 + 6149
Contact Person: Steve Harris
Phone: (318) 865-8568
Type of Well: *(Check one)* ☑ Oil Well ☐ Gas Well ☐ OG ☐ D&A ☐ Cathodic
☐ Water Supply Well ☐ Other: ☐ SWD Permit #:
☐ ENHR Permit #: ☐ Gas Storage Permit #:
Is ACO-1 filed? ☑ Yes ☐ No If not, is well log attached? ☐ Yes ☐ No
Producing Formation(s): List All *(If needed attach another sheet)*
Depth to Top: Bottom: T.D.
Depth to Top: Bottom: T.D.
Depth to Top: Bottom: T.D.

API No. 15 - 15-101-22113-00-01
Spot Description:
NE - SE - NE - NW Sec. 32 Twp. 17 S. R. 29 ☐ East ☑ West
661 Feet from ☑ North / ☐ South Line of Section
2617 Feet from ☐ East / ☑ West Line of Section
Footages Calculated from Nearest Outside Section Corner:
☐ NE ☑ NW ☐ SE ☐ SW
County: Lane
Lease Name: Dowd Well #: 32-2
Date Well Completed:
The plugging proposal was approved on: 06/22/2016 *(Date)*
by: *(KCC **District** Agent's Name)*
Plugging Commenced: 7/7/2016
Plugging Completed: 7/7/2016

Show depth and thickness of all water, oil and gas formations.

Oil, Gas or Water Records		*Casing Record (Surface, Conductor & Production)*			
Formation	Content	Casing	Size	Setting Depth	Pulled Out
		Surface	8.625	264	0
		Production	5.5	4646	0

Describe in detail the manner in which the well is plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same depth placed from (bottom), to (top) for each plug set.

Set 5-1/2" CIBP @ 4,120' (Perf 4,176-4,386') Spot 2 sks cmt w/ dump bailer on CIBP. Receive and unload 2300' x 2-3/8" tubing. PU and run 2,230' of tubing, open ended. RU Quality pump services. Mix and pump 5sks cmt down 8-5/8 x 5-1/2 annulus, pressured to 300 psi, SD. Mix and pump 200 sks cmt down tubing and circ cmt to surface thru 5-1/2" casing. TOOH w/ tubing. Mix and top out 5-1/2 casing with 20 sks cmt. Well plugged w/ total 225 sks 60/40POZ w/ 4% gel. RD services. Job Witnessed by Mike Meiers (KCC).

Plugging Contractor License #: 31925 Name: Quality Well Service, Inc.
Address 1: 190 US HWY 56 Address 2:
City: ELLINWOOD State: KS Zip: 67526 + _ _ _ _
Phone: (620) 727-3410
Name of Party Responsible for Plugging Fees: O'Brien Resources, LLC
State of Louisiana County, Caddo , ss.
Steve Harris *(Print Name)* ☑ Employee of Operator or ☐ Operator on above-described well,

being first duly sworn on oath, says: That I have knowledge of the facts statements, and matters herein contained, and the log of the above-described well is as filed, and the same are true and correct, so help me God.

Submitted Electronically

QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-2025
Cell 785-324-1041

Home Office P.O. Box 32 Russell, KS 67665

No. 1869

Date	Sec.	Twp.	Range	County	State	On Location	Finish
7-7-16				Lane	KS		11:30 am

Location HWY 4 + 23 3S 3W ½S E into

Lease Dowd Well No. 32-2

Owner

Contractor Frizler

To Quality Oilwell Cementing, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Type Job Plug

Charge To O'Brein Resources

Hole Size T.D.

Csg. 5½" Depth

Street

Tbg. Size 2" Depth 2230

City State

Tool Depth

The above was done to satisfaction and supervision of owner agent or contractor.

Cement Left in Csg. Shoe Joint

Cement Amount Ordered 300 60/40 4% Gel

Meas Line Displace

Used 225 60/40 4% Gel

EQUIPMENT

Common 135

Pumptrk 5 No. Cementer / Helper Brett

Poz. Mix 90

Bulktrk 21 No. Driver / Driver Billy

Gel. 8

Bulktrk No. Driver / Driver

Calcium

JOB SERVICES & REMARKS

Hulls

Remarks:

Salt

Rat Hole

Flowseal

Mouse Hole

Kol-Seal

Centralizers

Mud CLR 48

Baskets

CFL-117 or CD110 CAF 38

D/V or Port Collar

Sand

Handling 300

Mixed 5sx on BS pressured @300

Mileage

FLOAT EQUIPMENT

Mixed 200sx circulated cement from 2230'

Guide Shoe

Centralizer

Baskets

Top off with 20sx

AFU Inserts

Float Shoe

Latch Down

Pumptrk Charge plug

Mileage 40

Tax

Discount

Total Charge

X Signature

Quality Oilwell Cementing