[redacted] 1334476

Notice: Fill out COMPLETELY and return to Conservation Division at the address below within 60 days from plugging date.

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

WELL PLUGGING RECORD

K.A.R. 82-3-117

Form CP-4
March 2009
Type or Print on this Form
Form must be Signed
All blanks must be Filled

OPERATOR: License #: 6627
Name: Prospect Oil & Gas Corp
Address 1: PO BOX 837
Address 2:
City: RUSSELL State: KS Zip: 67665 + 0837
Contact Person: BRAD HUTCHISON
Phone: (785) 483-6266

Type of Well: *(Check one)* ☐ Oil Well ☐ Gas Well ☐ OG ☑ D&A ☐ Cathodic
☐ Water Supply Well ☐ Other: ☐ SWD Permit #:
☐ ENHR Permit #: ☐ Gas Storage Permit #:
Is ACO-1 filed? ☑ Yes ☐ No If not, is well log attached? ☐ Yes ☐ No

Producing Formation(s): List All *(If needed attach another sheet)*
Depth to Top: Bottom: T.D.
Depth to Top: Bottom: T.D.
Depth to Top: Bottom: T.D.

API No. 15 - 15-167-24050-00-00
Spot Description:
SW - SE - SW - NW Sec. 27 Twp. 12 S. R. 12 ☐ East ☑ West
2465 Feet from ☑ North / ☐ South Line of Section
662 Feet from ☐ East / ☑ West Line of Section
Footages Calculated from Nearest Outside Section Corner:
☐ NE ☑ NW ☐ SE ☐ SW
County: Russell
Lease Name: SHIROKY TRUST/COOK UNIT Well #: 1
Date Well Completed: 11/29/2016
The plugging proposal was approved on: 11/27/2016 *(Date)*
by: MARVIN MILLS *(KCC **District** Agent's Name)*
Plugging Commenced: 11/29/2016
Plugging Completed: 11/29/2016

Show depth and thickness of all water, oil and gas formations.

Oil, Gas or Water Records		*Casing Record (Surface, Conductor & Production)*			
Formation	Content	Casing	Size	Setting Depth	Pulled Out
		Surface	8.625	212	

Describe in detail the manner in which the well is plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same depth placed from (bottom), to (top) for each plug set.

RUN DRILL PIPE TO 750', PUMP 50 SAX CEMENT. RUN DRILL PIPE TO 406', PUMP 100 SAX CEMENT RUN DRILL PIPE TO 260', PUMP 50 SAX CEMENT , RUN DRILL PIPE TO 40' PUMP 10 SAX CEMENT. PUMP 30 SAX IN RAT HOLE AND 15 SAX IN MOUSE HOLE. USED A TOTAL OF 255 SAX CEMENT.

Plugging Contractor License #: 99977 Name: Quality Oil Well Cementing
Address 1: PO BOX 32 Address 2:
City: RUSSELL State: KS Zip: 67665 + 0032
Phone: (785) 483-2025
Name of Party Responsible for Plugging Fees: PROSPECT OIL & GAS
State of KANSAS County, RUSSELL , ss.
BRAD HUTCHISON *(Print Name)* ☐ Employee of Operator or ☑ Operator on above-described well,
being first duly sworn on oath, says: That I have knowledge of the facts statements, and matters herein contained, and the log of the above-described well is as filed, and the same are true and correct, so help me God.

Submitted Electronically

QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-2025 Home Office P.O. Box 32 Russell, KS 67665 No. 3084
Cell 785-324-1041

	Sec.	Twp.	Range	County	State	On Location	Finish
Date 11-29-16	27	12	12	Russell	KS		3:45 p.m.

Location Bunkerhill 9N 4E S into

Lease Shirsky Trust/Cook unit Well No. 1

Contractor Royal #1

Type Job Rotary Plug

Hole Size 7 7/8 T.D. 3275

Csg. Depth

Tbg. Size Depth

Tool Depth

Cement Left in Csg. Shoe Joint

Meas Line Displace

Owner

To Quality Oilwell Cementing, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Charge To Prospect Oil & Gas

Street

City State

The above was done to satisfaction and supervision of owner agent or contractor.

Cement Amount Ordered 255 60/40 4% Gel 1/4# Flo

EQUIPMENT

Pumptrk 5	No.	Cementer	
		Helper Craig	
Bulktrk	No.	Driver	
		Driver	
Bulktrk 14	No.	Driver	
		Driver Doug	

JOB SERVICES & REMARKS

Remarks:

Rat Hole 30SK

Mouse Hole 15SK

Centralizers

Baskets

D/V or Port Collar

1st 750' 50SK

2nd 400' 100SK

3rd 200' 50SK

4th 40' 10SK

Common	153
Poz. Mix	102
Gel.	9
Calcium	
Hulls	
Salt	
Flowseal	50#
Kol-Seal	
Mud CLR 48	
CFL-117 or CD110 CAF 38	
Sand	
Handling	264
Mileage	

FLOAT EQUIPMENT

Guide Shoe	8 5/8 Dry Hole Plug
Centralizer	
Baskets	
AFU Inserts	
Float Shoe	
Latch Down	
Pumptrk Charge	Plug
Mileage	24

Tax	
Discount	
Total Charge	

X Signature Doug Buck

Quality Oilwell Cementing