COPELAND
Acid & Cement

TREATMENT REPORT

Acid Stage No. .....

Date 4-27-17 District Gt. Bend F. O. No. 45718
Company K&T Petroleum Inc.
Well Name & No. KNOP #6
Location ..... Field .....
County Barton State Ks.

Casing: Size 5 1/2" Type & Wt. ..... Set at ..... ft.
Formation: ..... Perf. ..... to .....
Formation: ..... Perf. ..... to .....
Formation: ..... Perf. ..... to .....
Liner: Size ..... Type & Wt. ..... Top at ..... ft. Bottom at ..... ft.
Cemented: Yes /No. Perforated from ..... ft. to ..... ft.
Tubing: Size & Wt. 2 3/8 Swung at 3100 ft.
Perforated from ..... ft. to ..... ft.

Open Hole Size ..... T.D. ..... ft. P.B. to ..... ft.

Type Treatment:	Amt.	Type Fluid	Sand Size	Pounds of Sand
Bkdown	Bbl. /Gal.			
	Bbl. /Gal.			
	Bbl. /Gal.			
	Bbl. /Gal.			
Flush	Bbl. /Gal.			

Treated from ..... ft. to ..... ft. No. ft.
from ..... ft. to ..... ft. No. ft.
from ..... ft. to ..... ft. No. ft.

Actual Volume of Oil /Water to Load Hole: ..... Bbl. /Gal.

Pump Trucks. No. Used: Std. 320 Sp. ..... Twin .....
Auxiliary Equipment 327
Packer: ..... Set at ..... ft.
Auxiliary Tools Duane Greg Mike
Plugging or Sealing Materials: Type .....
..... Gals. ..... lb.

Company Representative ..... Treater Duane

TIME a.m /p.m.	PRESSURES Tubing	PRESSURES Casing	Total Fluid Pumped	REMARKS
1000				On Loc
1235				1st Plug @ 3100' w/ 125x Gel 50sx 60-40 Poz 4% Gel + 400 lbs hulls
130				2nd Plug @ 1400' w/ 70sx 60-40 Poz 4% Gel
345				Cmt From 700' to Surface 115sx 60-40 Poz 4% Gel in Csg. + 50sx 60-40 Poz 4% Gel in Surface Csg.
315				Top 5 1/2" Csg w/ 10sx 60-40 Poz 4% Gel
330				Job Complete