COPELAND
Acid & Cement

P+A

FIELD ORDER № C 45030

BOX 438 • HAYSVILLE, KANSAS 67060
316-524-1225

DATE Feb. 1 20 18

IS AUTHORIZED BY: Bear Pet
(NAME OF CUSTOMER)

Address _____ City _____ State _____

To Treat Well As Follows: Lease SH-Shannon AB Well No. 1 Customer Order No. _____

Sec. Twp. Range _____ County Cowley State Ks

CONDITIONS: As a part of the consideration hereof it is agreed that Copeland Acid Service is to service or treat at owners risk, the hereinbefore mentioned well and is not to be held liable for any damage that may accrue in connection with said service or treatment. Copeland Acid Service has made no representation, expressed or implied, and no representations have been relied on, as to what may be the results or effect of the servicing or treating said well. The consideration of said service or treatment is payable. There will be no discount allowed subsequent to such date. 6% interest will be charged after 60 days. Total charges are subject to correction by our invoicing department in accordance with latest published price schedules.

The undersigned represents himself to be duly authorized to sign this order for well owner or operator.

THIS ORDER MUST BE SIGNED BEFORE WORK IS COMMENCED _____ Well Owner or Operator By _____ Agent

CODE	QUANTITY	DESCRIPTION	UNIT COST	AMOUNT
	1	Pump chg for ply Job		650.00
	1	Poly pipe Rental		250.00
	125 sack	60-40-2% Poz @ 10.75/ sack.		1343.25
	88 mile	1 way pump truck split 6 wells		60.00
	45 mile	Pick up 105 to haul poly tank @ 2.00/ mile split 5 wells		36.00
	125 sack	Bulk Charge @ 1.25/ sack		156.25
	478.32	Bulk Truck Miles @ 1.10/ ton mile		526.22
		Process License Fee on _____ Gallons		
		TOTAL BILLING		

I certify that the above material has been accepted and used; that the above service was performed in a good and workmanlike manner under the direction, supervision and control of the owner, operator or his agent, whose signature appears below.

Copeland Representative [signature]

Station Burrton

_____ Well Owner, Operator or Agent

Remarks Plug out 12:00

NET 30 DAYS

COPELAND Acid & Cement

TREATMENT REPORT

Acid Stage No. RJ

Date 2-1-18 District Bucyrus F. O. No.
Company Berexco
Well Name & No. SU-Shawnee AB 1
Location Field
County Cowley State Ks

Casing: Size 5½ Type & Wt. Set at ft.
Formation: Perf. to
Formation: Perf. to
Formation: Perf. to
Liner: Size Type & Wt. Top at ft. Bottom at ft.
Cemented: Yes/No. Perforated from ft. to ft.
Tubing: Size & Wt. Swung at ft.
Perforated from ft. to ft.

Open Hole Size T.D. ft. P.B. to ft.

Type Treatment:	Amt.	Type Fluid	Sand Size	Pounds of Sand
Bkdown	Bbl./Gal.			
	Bbl./Gal.			
	Bbl./Gal.			
	Bbl./Gal.			
Flush	Bbl./Gal.			

Treated from ft. to ft. No. ft.
from ft. to ft. No. ft.
from ft. to ft. No. ft.

Actual Volume of Oil/Water to Load Hole: 6 Bbl./Gal.

Pump Trucks. No. Used: Std. 323 Sp. Twin
Auxiliary Equipment Bulk 322 TT 133
Packer: Set at ft.
Auxiliary Tools Poly textile T 105
Plugging or Sealing Materials: Type 125 sacks 60-40-2% Poz
Gals. lb.

Company Representative Treater Greg Ryl

TIME a.m./p.m.	PRESSURES Tubing	PRESSURES Casing	Total Fluid Pumped	REMARKS
11:15				On loc JSA Rig up
:				Run poly pipe to 275'
:			0	Start water to load.
:			6 BBL	Break circ on 5½
:			0	Start mixing cmt down hole 5.5 sack slurry
:			2 BBL	Break circ on 8⅝
12:05			23 BBL	125 sacks good cement 8⅝ & 5½, pump poly out
:				Shut well in wash up tear down
:				
:				Plug out 12:00