QUALITY WELL SERVICE, INC.

6957

Federal Tax I.D. # 481187368
Home Office 30060 N. Hwy 281, Pratt, KS 67124
Mailing Address P.O. Box 468
Office 620-727-3410 **Rich's Cell 620-727-3409**
Fax 620-672-3663 **Brady's Cell 620-727-6964**

	Sec.	Twp.	Range	County	State	On Location	Finish
Date 10-25-18	2	34S	6W	HARPER	Ks		

Lease WOLFF Well No. 1-2 SWD Location Anthony, Ks. 4E 2S 1E SE Inf

Contractor RED Rock ENERGY SERVICES INC

Type Job 4½ Liner

Hole Size 5½ 17'

Csg. 4½ 11.6#

Tbg. Size

Tool

Cement Left In Csg.

Meas Line

T.D.

Depth

Depth

Depth

Shoe Joint

Displace 30.26

Owner

To Quality Well Service, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Charge To AMERICAN WARRIOR INC.

Street

City State

The above was done to satisfaction and supervision of owner agent or contractor.

Cement Amount Ordered 275 sc Common 2% Gel 3% CC USED 200 sc

EQUIPMENT

Pumptrk 8	No.	T5
Bulktrk 7	No.	JAKE
Bulktrk	No.	
Pickup	No.	

JOB SERVICES & REMARKS

Run 5175' 4½ 11.6# csg
Hook up to Csg. Start Pumping H2o Est Circ
4½ out 7½ BPM 220#
Start MK 200 sc Common 2% Gel 3% CC
12.8-13.0 Last TUB 13.8-14.2
Shut Down wash up Rel Release
4½ Top Rubber Plug
Start Disp 30 Bbls out Caught PSI
1½ BPM 1900#
71 out Circ CMT to Pit
Land Plug 2700# 81½ out
Held 5 min Release & Held
Good Circ the job
Thank You
PLEASE CALL AGAIN
Todd TJ JAKE

X Signature

Common	200
Poz. Mix	
Gel.	4 sk
Calcium	7 sk
Hulls	
Salt	
Flowseal	
Kol-Seal	
Mud CLR 48	
CFL-117 or CD110 CAF 38	
Sand	
Handling	211
Mileage	75

FLOAT EQUIPMENT

Guide Shoe	
Centralizer	
Baskets	
AFU Inserts	
Float Shoe	
Latch Down	
SERVICE SUPERVISOR	
LMV 75	
Pumptrk Charge	Liner
Mileage	150
Tax	
Discount	
Total Charge	

Taylor Printing, Inc.