810 E 7TH
PO Box 92
EUREKA, KS 67045
(620) 583-5561

Elite Cementing & Acidizing of Kansas, LLC

API #15-001-30534

Cement or Acid Field Report
Ticket No. **1075**
Foreman Kevin McCoy
Camp Eureka

Date	Customer ID #	Lease & Well Number	Section	Township	Range	County	State
2/03/14	1003	Conger # E10-i	14	25s	19e	Allen	KS

Customer: Colt Energy, Inc
Mailing Address: P.O. Box 388
City: Iola | State: KS | Zip Code: 66749

Safety Meeting: KM SF RM

Unit #	Driver	Unit #	Driver
102	Shannon F.		
111	Rudy M.		

Job Type: Longstring
Casing Depth: 960
Casing Size & Wt.: 4½, 10.5#/ft
Displacement: 15.3 Bbl
Hole Depth: 970'
Hole Size: 6.75
Cement Left in Casing: 5'
Displacement PSI: 500
Slurry Vol.: 38 Bbl
Slurry Wt.: 13.7#
Water Gal/SK: 9.0
Bump Plug to: 900 PSI
Tubing:
Drill Pipe:
Other:
BPM:

Remarks: Safety Meeting: Rig up to 4½ Casing. Break Circulation w/ 5 Bbl fresh water. Pump 6 sks Gel Flush (300#) w/ Hulls, 10 Bbl water Spacer. Mixed 115 sks Thick Set Cement w/ 2# PhenoSeal @ 13.7#/gal, yield 1.85 = 38 Bbl slurry. wash out Pump & Lines. Shut down. Release Plug. Displace Plug to Seat w/ 15.3 Bbl fresh water. Final Pumping Pressure 500 PSI. Bump Plug to 900 PSI. Wait 2 mins. Release Pressure. Float Held. Shut Casing in @ 0 PSI. Good Cement Returns to Surface = 7 Bbl slurry to Pit. Job Complete. Rig down.

Code	Qty or Units	Description of Product or Services	Unit Price	Total
C 102	1	Pump Charge	1050.00	1050.00
C 107	50	Mileage	3.95	197.50
C 201	115 sks	Thick Set Cement	19.50	2242.50
C 208	230#	PhenoSeal 2#/sk	1.25	287.50
C 206	300#	Gel Flush	.20	60.00
C 214	40#	Hulls	.45#	18.00
C 108 B	6.32 Tons	Ton Mileage 50 miles	1.35	426.60
C 405	1	4½ Top Rubber Plug	45.00	45.00
		Thank You		4327.10
		7.4%	Sales Tax	196.32
			Total	4523.42

Authorization: [signature] Title:

I agree to the payment terms and conditions of services provided on the back of this job ticket. Any amendments to payment terms must be in writing on the front of this job ticket or in the Customer's records at ELITE's office.