ALLIED OIL & GAS SERVICES, LLC

Federal Tax I.D. #20-5975804

067658

REMIT TO P.O. BOX 93999
SOUTHLAKE, TEXAS 76092

SERVICE POINT: Oakley

DATE 8-26-15	SEC. 14	TWP. 11S	RANGE 31W	CALLED OUT	ON LOCATION 6:00pm	JOB START 9:00pm	JOB FINISH 9:30pm
LEASE Kearns	WELL # L-14		LOCATION Campus 1/2S 1/2E 1/4S			COUNTY Gove	STATE KS
OLD OR NEW (Circle one)			Winto				

CONTRACTOR Duke 4
TYPE OF JOB Surface
HOLE SIZE 12¼ T.D. 348.53
CASING SIZE 8⅝ DEPTH 348.53
TUBING SIZE DEPTH
DRILL PIPE DEPTH
TOOL DEPTH
PRES. MAX MINIMUM
MEAS. LINE SHOE JOINT
CEMENT LEFT IN CSG. 15'
PERFS.
DISPLACEMENT 21.24 Bbl

OWNER Same

CEMENT
AMOUNT ORDERED 210 sks com 3%cc

COMMON	210 sks	@ 12.80	3258.00
POZMIX		@	
GEL		@	
CHLORIDE	583 #	@ 1.10	652.30
ASC		@	
		TOTAL	4411.30
		DISCOUNT 50%	2205.65

EQUIPMENT

PUMP TRUCK # 422	CEMENTER	Andrew Forslund
	HELPER	Wayne McGhghy
BULK TRUCK # 827	DRIVER	Darren Racette
BULK TRUCK #	DRIVER	

REMARKS:

Lost circulation for a little bit while mixing cement.

Cement 10' down

Thank you

CHARGE TO: K-3 Oil + Gas operating
STREET
CITY STATE ZIP

SERVICE

HANDLING	222 cu/ft	@ 2.48	550.56
MILEAGE	2.25 ton/mile 10.2 mi		230.50
DEPTH OF JOB	348.53		
PUMP TRUCK CHARGE			1512.35
EXTRA FOOTAGE		@	
HV MILEAGE	10 miles	@ 2.75	27.00
LV MILEAGE	10 miles	@ 4.40	44.00
		@	
		@	
		TOTAL	2464.31
		DISCOUNT 50%	1232.15

PLUG & FLOAT EQUIPMENT

	@	
	@	
	@	
	@	
	@	
	TOTAL	
	DISCOUNT ___%	

To: Allied Oil & Gas Services, LLC.
You are hereby requested to rent cementing equipment and furnish cementer and helper(s) to assist owner or contractor to do work as is listed. The above work was done to satisfaction and supervision of owner agent or contractor. I have read and understand the "GENERAL TERMS AND CONDITIONS" listed on the reverse side.

PRINTED NAME Hector McTollos

SIGNATURE Hector McTollos

SALES TAX (If Any)
TOTAL CHARGES 6,875.61
DISCOUNT 3,437.80 (50%) IF PAID IN 30 DAYS
NET TOTAL 3,437.80 IF PAID IN 30 DAYS

Bid