QUALITY OILWELL CEMENTING, INC.

Federal Tax I.D.# 20-2886107

Phone 785-483-1071
Cell 785-324-1041

Home Office P.O. Box 32 Russell, KS 67665

No. 1588

Date	Sec.	Twp.	Range	County	State	On Location	Finish
9-27-19	3	16	20	Rush	Ks		

Location Schoenchen 10 W to D.E.

Lease Zimmermann | Well No. #1-3 | Owner 1S 1/2 W

Contractor STP

Type Job Surface.

To Quality Oilwell Cementing, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Hole Size 12¼ | T.D.

Csg. 8 5/8 #23 | Depth 258'

Charge To Chola Production LLC.

Tbg. Size | Depth

Street

Tool | Depth

City State

The above was done to satisfaction and supervision of owner agent or contractor.

Cement Left in Csg. | Shoe Joint 15'

Cement Amount Ordered 160 sk. 80/20 3% 2%.

Meas Line | Displace 15 1/2 bbl H2O

EQUIPMENT

Pumptrk #7 No. | Cementer Tony B | Helper

Bulktrk No. | Driver Tim | Driver

Bulktrk #15 No. | Driver | Driver Mike

JOB SERVICES & REMARKS

Remarks:

Rat Hole USED: 160sk 80/20 3% 2%

Mouse Hole

Centralizers

Baskets

D/V or Port Collar

* 8 5/8 set @ 258' Break Circulation

* Mix 160sk 80/20 3% 2%.

* Displace @ 15 1/2 bbl H2O

* Shut 8 5/8 in

* Cement @ Surface.

Common	130
Poz. Mix	30
Gel.	3
Calcium	6
Hulls	
Salt	
Flowseal	
Kol-Seal	
Mud CLR 48	
CFL-117 or CD110 CAF 38	
Sand	
Handling	169
Mileage	

FLOAT EQUIPMENT

Guide Shoe	
Centralizer	
Baskets	
AFU Inserts	
Float Shoe	
Latch Down	
Pumptrk Charge	Surface
Mileage	23
Tax	
Discount	
Total Charge	

X Signature