Notice: *Fill out COMPLETELY and return to Conservation Division at the address below within 60 days from plugging date.*

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

WELL PLUGGING RECORD

K.A.R. 82-3-117

Form CP-4
March 2009
Type or Print on this Form
Form must be Signed
All blanks must be Filled

OPERATOR: License #: 4058
Name: American Warrior, Inc.
Address 1: PO BOX 399
Address 2:
City: GARDEN CITY State: KS Zip: 67846 + 0399
Contact Person: Octavio Morales
Phone: (620) 275-2963

Type of Well: *(Check one)* ☑ Oil Well ☐ Gas Well ☐ OG ☐ D&A ☐ Cathodic
☐ Water Supply Well ☐ Other: ☐ SWD Permit #:
☐ ENHR Permit #: ☐ Gas Storage Permit #:
Is ACO-1 filed? ☑ Yes ☐ No If not, is well log attached? ☐ Yes ☐ No

Producing Formation(s): List All *(If needed attach another sheet)*
Depth to Top: Bottom: T.D.
Depth to Top: Bottom: T.D.
Depth to Top: Bottom: T.D.

API No. 15 - 15-065-23995-00-00
Spot Description:
N2 - SE - SE - NE Sec. 31 Twp. 10 S. R. 21 ☐ East ☑ West
2230 Feet from ☑ North / ☐ South Line of Section
330 Feet from ☑ East / ☐ West Line of Section
Footages Calculated from Nearest Outside Section Corner:
☑ NE ☐ NW ☐ SE ☐ SW
County: Graham
Lease Name: WALZ Well #: 31-8
Date Well Completed:
The plugging proposal was approved on: *(Date)*
by: *(KCC **District** Agent's Name)*
Plugging Commenced: 5/1/2025
Plugging Completed: 5/02/2025

Show depth and thickness of all water, oil and gas formations.

Oil, Gas or Water Records		*Casing Record (Surface, Conductor & Production)*			
Formation	Content	Casing	Size	Setting Depth	Pulled Out

Describe in detail the manner in which the well is plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same depth placed from (bottom), to (top) for each plug set.

5/1/2025 Walz #31-8
Moved in Excalibur Rig #1 Lacho, Rigged up, start running tubing in hole to 3600' ready to cement tomorrow, shut down.
SDFN
5/2/2025
Drove to location, RU Swift cmenters start plugging well.
1st plug at 3640' with 50 sxs cement 150# hulls, pulled tubing to 3400' displaced 500# gel.
2nd plug at 2100' with 115 sxs cement 200# hulls, pulled tubing.
3rd plug at 950' with 100 sxs cement circulated to surface, pulled tubing out.
pump 15 sxs on 8 5/8" casing top off 5.5" with 20 sxs cement, job completed, clean equipment
Rigged own moved out.
Moved off

Plugging Contractor License #: 32382 Name: Swift Services, Inc.
Address 1: N HWY 283 Address 2: PO BOX 466
City: NESS CITY State: KS Zip: 67560 + 0466
Phone: (785) 798-2300
Name of Party Responsible for Plugging Fees: American Warrior Inc

State of _____ County, _____ , ss.

_____ ☐ Employee of Operator or ☐ Operator on above-described well,
(Print Name)

being first duly sworn on oath, says: That I have knowledge of the facts statements, and matters herein contained, and the log of the above-described well is as filed, and the same are true and correct, so help me God.

Submitted Electronically