KOLAR Document ID: 1891798

Notice: *Fill out COMPLETELY and return to Conservation Division at the address below within 60 days from plugging date.*

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

WELL PLUGGING RECORD

K.A.R. 82-3-117

Form CP-4
March 2009
Type or Print on this Form
Form must be Signed
All blanks must be Filled

OPERATOR: License #: 8061
Name: Oil Producers, Inc. of Kansas
Address 1: 1710 WATERFRONT PKWY
Address 2:
City: WICHITA State: KS Zip: 67206 + 6603
Contact Person: Scott Lawson
Phone: (316) 6810231

Type of Well: *(Check one)* ☐ Oil Well ☑ Gas Well ☐ OG ☐ D&A ☐ Cathodic
☐ Water Supply Well ☐ Other: ☐ SWD Permit #:
☐ ENHR Permit #: ☐ Gas Storage Permit #:
Is ACO-1 filed? ☑ Yes ☐ No If not, is well log attached? ☐ Yes ☐ No

Producing Formation(s): List All *(If needed attach another sheet)*
Depth to Top: Bottom: T.D.
Depth to Top: Bottom: T.D.
Depth to Top: Bottom: T.D.

API No. 15 - 15-175-20418-00-00
Spot Description:
- S2 - N2 - NW Sec. 36 Twp. 31 S. R. 32 ☐ East ☑ West
4078 Feet from ☐ North / ☑ South Line of Section
4011 Feet from ☑ East / ☐ West Line of Section
Footages Calculated from Nearest Outside Section Corner:
☐ NE ☐ NW ☑ SE ☐ SW
County: Seward
Lease Name: JACOBS Well #: 1
Date Well Completed:
The plugging proposal was approved on: *(Date)*
by: *(KCC **District** Agent's Name)*
Plugging Commenced: 2/2/2026
Plugging Completed: 2/4/2026

Show depth and thickness of all water, oil and gas formations.

Oil, Gas or Water Records		*Casing Record (Surface, Conductor & Production)*			
Formation	Content	Casing	Size	Setting Depth	Pulled Out

Describe in detail the manner in which the well is plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same depth placed from (bottom), to (top) for each plug set.

Set bridge plug at 2400 feet, bailed 2 sacks on top of plug, dug cellar and pit. Perf'd at 1710' and 690', ran tubing to 1710' and pumped 25 sacks of cement and 25 sacks mixed with 100# of hulls, pulled tbg to 690', pumped 160 sacks cement, circulated to surface, pulled tubing out of hole, topped off with 15 sacks. Cut wellhead off 4' below ground, topped off with 25 sacks, backfilled cellar and pit.

Plugging Contractor License #: 99977 Name: Quality Oil Well Cementing
Address 1: PO BOX 32 Address 2:
City: RUSSELL State: KS Zip: 67665 + 0032
Phone: (785) 483-2025
Name of Party Responsible for Plugging Fees: Oil Producers, Inc. of Kansas
State of County, , ss.

(Print Name) ☐ Employee of Operator or ☐ Operator on above-described well,

being first duly sworn on oath, says: That I have knowledge of the facts statements, and matters herein contained, and the log of the above-described well is as filed, and the same are true and correct, so help me God.

Submitted Electronically

QUALITY WELL SERVICE, INC.

8850

Federal Tax I.D. # 481187368
Home Office 30060 N. Hwy 281, Pratt, KS 67124
Mailing Address P.O. Box 468
Office 620-786-6992
Fax 620-672-3663
Todd's Cell 620-388-4967
Brady's Cell 620-727-6964

Date	Sec.	Twp.	Range	County	State	On Location	Finish
2-3-26	36	31	32	Seward	Ks		

Lease Jacobs Well No. 1 Location

Contractor Quality Well Service

Type Job PTA

Hole Size T.D.

Csg. 4.5. Depth

Tbg. Size Depth

Tool Depth

Cement Left in Csg. Shoe Joint

Meas Line Displace

Owner

To Quality Well Service, Inc.
You are hereby requested to rent cementing equipment and furnish cementer and helper to assist owner or contractor to do work as listed.

Charge To Oil Producers

Street

City State

The above was done to satisfaction and supervision of owner agent or contractor.

Cement Amount Ordered 250 sx 60/40 4% Gel.

EQUIPMENT

Pumptrk 8	No.	
Bulktrk 15	No.	
Bulktrk	No.	
Pickup	No.	

JOB SERVICES & REMARKS

Rat Hole

Mouse Hole

Centralizers

Baskets

D/V or Port Collar

1st Ran tubing to 1710' pumped. 25sx 60/40 4% Gel + 25sx 60/40 4% Gel 100# hulls.

2nd. Tubing @ 690' pumped. 160sx 60/40 4% Gel circulated to surface.

3rd Topped off 15sx 60/40 4% Gel.

2-4-26.

Topped well off with 25sx 60/40 4% Gel

Common	150
Poz. Mix	100
Gel.	900#
Calcium	100#
Hulls	100#
Salt	
Flowseal	
Kol-Seal	
Mud CLR 48	
CFL-117 or CD110 CAF 38	
Sand	
Handling	263
Mileage	125 / 25,000

FLOAT EQUIPMENT

Guide Shoe	
Centralizer	
Baskets	
AFU Inserts	
Float Shoe	
Latch Down	
	Service supervisor
	LMV 125
Pumptrk Charge	PTA.
Mileage	250
Tax	
Discount	
Total Charge	

X Signature

Taylor Printing, Inc.