Confidentiality Requested:
☑ Yes ☐ No

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form ACO-1
January 2018
Form must be Typed
Form must be Signed
All blanks must be Filled

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

OPERATOR: License # 32446
Name: Merit Energy Company, LLC
Address 1: 13727 NOEL ROAD, SUITE 1200
Address 2:
City: DALLAS State: TX Zip: 75240 + 7362
Contact Person: IDANIA MEDINA
Phone: (972) 628-1446
CONTRACTOR: License # 35177
Name: Rick's Well Service, LLC
Wellsite Geologist: N/A
Purchaser:

Designate Type of Completion:
☐ New Well ☐ Re-Entry ☑ Workover
☑ Oil ☐ WSW ☐ SWD
☐ Gas ☐ DH ☐ EOR
☐ OG ☐ GSW
☐ CM *(Coal Bed Methane)*
☐ Cathodic ☐ Other *(Core, Expl., etc.)*:

If Workover/Re-entry: Old Well Info as follows:
Operator: OXY USA INC
Well Name: COX MINERALS A-1
Original Comp. Date: 3/27/2013 Original Total Depth: 5831
☐ Deepening ☑ Re-perf. ☐ Conv. to EOR ☐ Conv. to SWD
☐ Plug Back ☐ Liner ☐ Conv. to GSW ☐ Conv. to Producer

☐ Commingled Permit #:
☐ Dual Completion Permit #:
☐ SWD Permit #:
☐ EOR Permit #:
☐ GSW Permit #:

05/07/2024		05/10/2024
Spud Date or Recompletion Date	Date Reached TD	Completion Date or Recompletion Date

API No.: 15-081-22010-00-02
Spot Description:
SE - SW - NW - NE Sec. 11 Twp. 28 S. R. 33 ☐ East ☑ West
1050 Feet from ☑ North / ☐ South Line of Section
2170 Feet from ☑ East / ☐ West Line of Section
Footages Calculated from Nearest Outside Section Corner:
☑ NE ☐ NW ☐ SE ☐ SW
GPS Location: Lat: (e.g. xx.xxxxx), Long: (e.g. -xxx.xxxxx)
Datum: ☐ NAD27 ☐ NAD83 ☐ WGS84
County: Haskell
Lease Name: GCCU Well #: 401
Field Name: SANTA FE NORTH
Producing Formation: CHESTER
Elevation: Ground: 2976 Kelly Bushing: 2987
Total Vertical Depth: 5831 Plug Back Total Depth: 5777
Amount of Surface Pipe Set and Cemented at: 1809 Feet
Multiple Stage Cementing Collar Used? ☐ Yes ☑ No
If yes, show depth set: Feet
If Alternate II completion, cement circulated from:
feet depth to: w/ sx cmt.

Drilling Fluid Management Plan
(Data must be collected from the Reserve Pit)
Chloride content: ppm Fluid volume: bbls
Dewatering method used:
Location of fluid disposal if hauled offsite:
Operator Name:
Lease Name: License #:
Quarter Sec. Twp. S. R. ☐ East ☐ West
County: Permit #:

AFFIDAVIT
I am the affiant and I hereby certify that all requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Submitted Electronically

KCC Office Use ONLY
☐ **Confidentiality Requested**
Date: 08/09/2024
☐ **Confidential Release Date:** 08/09/2026
☐ **Wireline Log Received** ☐ **Drill Stem Tests Received**
☐ **Geologist Report / Mud Logs Received**
☐ **UIC Distribution**
ALT ☑ **I** ☐ **II** ☐ **III** **Approved by:** Kelsey Cox **Date:** 08/12/2024

Page Two

Operator Name: Merit Energy Company, LLC Lease Name: GCCU Well #: 401

Sec. 11 Twp. 28 S. R. 33 ☐ East ☑ West County: Haskell

INSTRUCTIONS: Show important tops of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed.

Final Radioactivity Log, Final Logs run to obtain Geophysical Data and Final Electric Logs must be emailed to kcc-well-logs@kcc.ks.gov. Digital electronic log files must be submitted in LAS version 2.0 or newer AND an image file (TIFF or PDF).

Drill Stem Tests Taken ☐ Yes ☑ No
(Attach Additional Sheets)

Samples Sent to Geological Survey ☐ Yes ☑ No

Cores Taken ☐ Yes ☑ No

Electric Log Run ☐ Yes ☑ No

Geologist Report / Mud Logs ☐ Yes ☑ No

List All E. Logs Run:

☑ Log Formation (Top), Depth and Datum ☐ Sample

Name	Top	Datum
SEE ORIGINAL		

CASING RECORD ☑ New ☐ Used
Report all strings set-conductor, surface, intermediate, production, etc.

Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface	12.25	8.625	24	1809	A-CON/PREM+	595	SEE ORIGINAL
Production	7.875	5.5	17	5816	50-50 POZ	300	SEE ORIGINAL

ADDITIONAL CEMENTING / SQUEEZE RECORD

Purpose:	Depth Top Bottom	Type of Cement	# Sacks Used	Type and Percent Additives
____ Perforate ____ Protect Casing ____ Plug Back TD ____ Plug Off Zone	-			
	-			

1. Did you perform a hydraulic fracturing treatment on this well? ☐ Yes ☑ No *(If No, skip questions 2 and 3)*
2. Does the volume of the total base fluid of the hydraulic fracturing treatment exceed 350,000 gallons? ☐ Yes ☐ No *(If No, skip question 3)*
3. Was the hydraulic fracturing treatment information submitted to the chemical disclosure registry? ☐ Yes ☐ No *(If No, fill out Page Three of the ACO-1)*

Date of first Production/Injection or Resumed Production/Injection: 05/10/2024

Producing Method: ☐ Flowing ☑ Pumping ☐ Gas Lift ☐ Other *(Explain)* _____

Estimated Production Per 24 Hours	Oil Bbls.	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity
	30	2.5			

DISPOSITION OF GAS: ☐ Vented ☑ Sold ☐ Used on Lease
(If vented, Submit ACO-18.)

METHOD OF COMPLETION: ☐ Open Hole ☑ Perf. ☐ Dually Comp. *(Submit ACO-5)* ☐ Commingled *(Submit ACO-4)*

PRODUCTION INTERVAL:

Top	Bottom
5331	5374

Shots Per Foot	Perforation Top	Perforation Bottom	Bridge Plug Type	Bridge Plug Set At	Acid, Fracture, Shot, Cementing Squeeze Record *(Amount and Kind of Material Used)*
4	5331	5374			Chester (prev perfs)
			CIBP Cast Iron Bridge Plug	5382	
	5392	5399			Chester "B"

TUBING RECORD: Size:	Set At:	Packer At:
2.8750	5319	

Mail to: KCC - Conservation Division, 266 N. Main, Suite 220, Wichita, Kansas 67202

Form	ACO1 - Well Completion
Operator	Merit Energy Company, LLC
Well Name	GCCU 401
Doc ID	1790142

Casing

Purpose Of String	Size Hole Drilled	Size Casing Set	Weight	Setting Depth	Type Of Cement	Number of Sacks Used	Type and Percent Additives
Surface	12.25	8.625	24	1809	A-CON/PREM+	595	SEE ORIGINAL
Production	7.875	5.5	17	5816	50-50 POZ	300	SEE ORIGINAL