KOLAR Document ID: 1981281

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☐ Enhanced Recovery: ☑ KCC District No.: 1

Operator License No.: 5030 Name: Vess Oil Corporation

Address 1: 1700 N WATERFRONT PKWY BLDG 500

Address 2:

City: WICHITA State: KS Zip: 67206 + 6619

Contact Person: Michelle Henning Phone: (316) 682-1537

API No.: 15-083-20236-00-01 Permit No.: E23911.7

SW - NE - NW - SE Sec. 33 Twp. 21 S. R. 24 ☐ East ☑ West

2119 Feet from ☐ North / ☑ South Line of Section

1798 Feet from ☑ East / ☐ West Line of Section

Lease: BINDLEY Well No.: 201

County: Hodgeman

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 1500 psi Maximum Injection Rate: 1000 bbl/d

	Conductor	*Surface*	*Intermediate*	*Production*	*Liner*	*Tubing*
Size:	n/a	8.625	n/a	5.5	n/a	2.375
Set at:		564		4714		4558
Sacks of Cement:		300		250		Type: plastic lined
Cement Top:		0		3331		
Cement Bottom:		564		4714		

Packer Type: Elder Locset Set at: 4558

☑ DV Tool ☐ Port Collar Depth of: 1617 feet with 375 sacks of cement TD (and plug back): 4715 (4690) feet depth

Zone of Injection Formation: MISSISSIPPIAN Top Feet: 4593 Bottom Feet: 4624 Perf. or Open Hole: Perf

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☐ Yes ☑ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☑ NAD83 ☐ WGS84 Lat: 38.18068 Long: -99.96093 Date Acquired: 08/31/2023

MIT Type: Tubing and Packer (or Initial Pressure) Test MIT Reason: 3-YEAR TEST

Time in Minute(s):	0	15	30			
Pressures: Set up 1	330	330	330			
Set up 2						
Set up 3						

Tested: ☐ Casing ☑ or Casing - Tubing Annulus System Pressure during test: Bbls. to load annulus: 1

Test Date: 09/09/2026 Using: H-D Water Company's Equipment

The zone tested for this well is between 0 feet and 4558 feet.

The test results were verified by operator's representative:

Name: Hunter Hembree Title: Production Super Phone: (620) 791-7109

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 09/08/2029

State Agent: Eric MacLaren Title: Compliance Officer Witness: ☑ Yes ☐ No

Remarks:

Inactive well. Retest in 3 years.