KOLAR Document ID: 1985573

Notice: *Fill out COMPLETELY and return to Conservation Division at the address below within 60 days from plugging date.*

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

WELL PLUGGING RECORD

K.A.R. 82-3-117

Form CP-4
March 2009
Type or Print on this Form
Form must be Signed
All blanks must be Filled

OPERATOR: License #: 5663
Name: Hess Oil Company
Address 1: PO BOX 1009
Address 2:
City: MCPHERSON State: KS Zip: 67460 + 1009
Contact Person: Adrian Morales
Phone: (620) 241-4640
Type of Well: *(Check one)* ☑ Oil Well ☐ Gas Well ☐ OG ☐ D&A ☐ Cathodic
☐ Water Supply Well ☐ Other: ☐ SWD Permit #:
☐ ENHR Permit #: ☐ Gas Storage Permit #:
Is ACO-1 filed? ☑ Yes ☐ No If not, is well log attached? ☐ Yes ☐ No
Producing Formation(s): List All *(If needed attach another sheet)*
Depth to Top: Bottom: T.D.
Depth to Top: Bottom: T.D.
Depth to Top: Bottom: T.D.

API No. 15 - 15-195-22781-00-00
Spot Description:
NW - SW - SW - SE Sec. 18 Twp. 14 S. R. 22 ☐ East ☑ West
350 Feet from ☐ North / ☑ South Line of Section
2610 Feet from ☑ East / ☐ West Line of Section
Footages Calculated from Nearest Outside Section Corner:
☐ NE ☐ NW ☑ SE ☐ SW
County: Trego
Lease Name: RIES Well #: 1-18
Date Well Completed:
The plugging proposal was approved on: *(Date)*
by: *(KCC **District** Agent's Name)*
Plugging Commenced: 07/28/2026
Plugging Completed: 07/28/2026

Show depth and thickness of all water, oil and gas formations.

Oil, Gas or Water Records		*Casing Record (Surface, Conductor & Production)*			
Formation	Content	Casing	Size	Setting Depth	Pulled Out
		Surface	8.625	230	0
		Production	5.5	4185	0

Describe in detail the manner in which the well is plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same depth placed from (bottom), to (top) for each plug set.

Plugged w/ 345 sx 60/40 Pozmix (4% gel). Ran tubing to 3960' and pumped down 1000# of Bentonite Gel, followed by 75 sx cement. Pulled tubing to 2420' and pumped 150 sx cement. Pulled tubing to 930' and pumped 100 sx cement, then circulated to surface. Tied on to backside of 8-5/8" casing and pumped 5 sx cement. Topped off 5 ½" casing w/ 15 sx cement.

Plugging Contractor License #: 5663 Name: Hess Oil Company
Address 1: PO BOX 1009 Address 2:
City: MCPHERSON State: KS Zip: 67460 + 1009
Phone: (620) 241-4640
Name of Party Responsible for Plugging Fees: Hess Oil Company
State of Kansas County, McPherson , ss.
Adrian Morales *(Print Name)* ☑ Employee of Operator or ☐ Operator on above-described well,

being first duly sworn on oath, says: That I have knowledge of the facts statements, and matters herein contained, and the log of the above-described well is as filed, and the same are true and correct, so help me God.

Submitted Electronically

JOB LOG

SWIFT Services, Inc.

DATE 7-28-26 | PAGE NO.

CUSTOMER Hess Oil Co | WELL NO. 1-18 | LEASE Rics | JOB TYPE PTA | TICKET NO. 38590

CHART NO.	TIME	RATE (BPM)	VOLUME (BBL) (GAL)	PUMPS T	PUMPS C	PRESSURE (PSI) TUBING	PRESSURE (PSI) CASING	DESCRIPTION OF OPERATION AND MATERIALS
	900							on location
								TBg - 2 3/8
								csg - 5 1/2
								1st plug @ 3960
		5	30			0		pump 1000 # Bentonite Gel
		5	20			0		pump 75 sx CMT w/ 200 # hulls
								2nd plug @ 2420
		5	40			0		pump 150 sx CMT
								3rd plug @ 930
		5	26			200		pump 100 sx CMT to circ to surf.
								T.O.O.H w/ CMT
			4			0		top off 5 1/2 - 15 sx
			1			300		Top off 8 5/8 5 sx
								Job Complete
								Thanks David, Seth & Austin