KOLAR Document ID: 1984885

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form U-7
August 2019

CASING MECHANICAL INTEGRITY TEST

Disposal: ☐ Enhanced Recovery: ☑ KCC District No.: 1

Operator License No.: 36031 Name: Logos Holdings, LLC

Address 1: 1412 MORNING STAR

Address 2:

City: EDMOND State: OK Zip: 73034 + 6550

Contact Person: Jon Pratt Phone: (918) 724-5203

API No.: 15-101-20590-00-01 Permit No.: E25754.5

__ - SW - NW - SE Sec. 4 Twp. 17 S. R. 27 ☐ East ☑ West

1650 Feet from ☐ North / ☑ South Line of Section

2317 Feet from ☑ East / ☐ West Line of Section

Lease: LEIGHTON - A Well No.: 6

County: Lane

Well Construction Details: ☐ New well ☐ Existing well with changes to construction ☑ Existing well with no changes to construcion

Maximum Authorized Injection Pressure: 1200 psi Maximum Injection Rate: 700 bbl/d

	Conductor	*Surface*	*Intermediate*	*Production*	*Liner*	*Tubing*
Size:	N/A	8.625	N/A	5.5	N/A	2.375
Set at:		614		4563		3846
Sacks of Cement:		315		150		Sealtite Lined
Cement Top:		0		3700		
Cement Bottom:		614		4563		

Packer Type: AD-1 Tension Set at: 3846

☑ DV Tool ☐ Port Collar Depth of: 1410 feet with 360 sacks of cement TD (and plug back): 4607 (4532) feet depth

Zone of Injection Formation: LANSING-KANSAS CITY Top Feet: 3888 Bottom Feet: 4168 Perf. or Open Hole: Perf

Is there a Chemical Sealant or a Mechanical Casing patch in the annular space? ☑ Yes ☐ No

If Dual Completion - Injection is: ☐ Above Production ☐ Below Production

FIELD DATA

GPS Location: Datum: ☐ NAD27 ☑ NAD83 ☐ WGS84 Lat: 38.60089 Long: -100.31184 Date Acquired: 10/18/2010

MIT Type: Tubing and Packer (or Initial Pressure) Test MIT Reason: 1-YEAR TEST

Time in Minute(s):	0	15	30			
Pressures: Set up 1	310	305	305			
Set up 2						
Set up 3						

Tested: ☐ Casing ☑ or Casing - Tubing Annulus System Pressure during test: 0 Bbls. to load annulus: 0

Test Date: 09/22/2026 Using: Walker Trucking and Repair Company's Equipment

The zone tested for this well is between 0 feet and 3846 feet.

The test results were verified by operator's representative:

Name: Mike Rupp Title: Contract Pumper Phone: (785) 798-5307

KCC Office Use Only

The results were:

☑ Satisfactory

☐ Not Satisfactory

Next MIT: 09/22/2027

State Agent: Mike Maier Title: E.C.R.S. Witness: ☑ Yes ☐ No

Remarks: