TEST TICKET

15-009-00509

BEE FORMATION TESTING CO.

P. O. BOX 491

GREAT BEND, KANSAS

No. 1140

DATE 4-13-55

CUSTOMER'S ORDER NO.

NAME OF COMPANY Frank G Wood

ADDRESS TO MAIL INVOICE Ferrell Bldg. Great Bend, Kansas

ADDRESS TO MAIL PRESSURE CHARTS Same

LEASE Batchman WELL NO. #1 COUNTY Barton STATE Kansas

TESTER D.K. Westhusin APPROVED Mon Vaughan

DRILL STEM TEST NO. 5 SUCCESSFUL NO. 5 MIS-RUN NO. 0 (Arb)

SIZE HOLE 7⅞ TOOL JT. 4½ F.H.

RUBBER SIZE 6¾-2⅞-29 TEST TOOL SIZE 4⅝

PACKER SET AT 3451 ANCHOR SIZE 4½

TOTAL DEPTH WELL 3475 LENGTH ANCHOR 24'

PRESSURE RECORDER CAP. 3500-3500 DRILL PIPE RUN: DRY Yes WITH FLUID —

RESULTS:

PACKER SET 6:10 A.M. TOOL OPEN 6:15 A.M. TOOL OPEN 1 HRS.

BLOW Strong Blow Through out Test.

RECOVERY 500' of Muddy gases oil
& 10' of water

SHUT IN PRESSURE TIME 20 Min. MUD WT. 9.4 VIS. 31 WATER LOSS 34.8

BHP 800 IFP 0 FFP 150 HYDROSTATIC HEAD 1850

EXTRA EQUIPMENT None JARS — NO. — SIZE —

OPERATOR TIME TOOL RENTAL TIME

BEE FORMATION TESTING CO.

SHALL NOT BE LIABLE FOR DAMAGE OF ANY KIND TO THE PROPERTY OR PERSONNEL OF THE PARTY FOR WHOM A TEST IS MADE, OR FROM ANY LOSS SUFFERED OR SUSTAINED, DIRECTLY OR INDIRECTLY, THROUGH OR IN THE COURSE OF THE USE OF ITS EQUIPMENT, ALL OF WHICH LOSS OR DAMAGE IS ASSUMED BY THE CUSTOMER. TOOLS LOST OR DAMAGED IN THE HOLE SHALL BE PAID FOR AT THE COST OF THE PARTY FOR WHOM TEST IS MADE.



