15-009-00459

BEE FORMATION TESTING CO., INC.

P. O. BOX 491
GREAT BEND, KANSAS

TEST TICKET
9-16-14W

No. 503

DATE 9-1-54

CUSTOMER'S ORDER NO.

NAME OF COMPANY Shelly-Miller Inc.

ADDRESS TO MAIL INVOICE 205 Miller Heating Bldg. Wichita, Kansas

ADDRESS TO MAIL PRESSURE CHARTS Same

LEASE Nuss WELL NO. 1 COUNTY Barton STATE Kansas

TESTER J. R. Thomas APPROVED Glen C. Thrasher

DRILL STEM TEST NO. 1 SUCCESSFUL NO. 1 MIS-RUN NO. Arb.

SIZE HOLE 7⅞" TOOL JT. 4½" I.H.

RUBBER SIZE 2⅞" x 6¾" x 30" TEST TOOL SIZE 4⅞" OD x 3½" I.H.

PACKER SET AT 3392' ANCHOR SIZE 4½"

TOTAL DEPTH WELL 3416' LENGTH ANCHOR 24'

PRESSURE RECORDER CAP. 3500# DRILL PIPE RUN: DRY all WITH FLUID

RESULTS:

PACKER SET 7:40 A.M. TOOL OPEN 7:45 A.M. TOOL OPEN 30 Min HRS.

BLOW

Weak 6 Min.

RECOVERY

10' Dirty Mud

SHUT IN PRESSURE TIME 20 Min MUD WT. 10.2 VIS. 39 WATER LOSS 14 cc

BHP 100# IFP 0# FFP 0# HYDROSTATIC HEAD 1850#

EXTRA EQUIPMENT None JARS — NO. — SIZE —

OPERATOR TIME 8 hrs. TOOL RENTAL TIME 6 hrs.

BEE FORMATION TESTING CO., INC. SHALL NOT BE LIABLE FOR DAMAGE OF ANY KIND TO THE PROPERTY OR PERSONNEL OF THE PARTY FOR WHOM A TEST IS MADE, OR FROM ANY LOSS SUFFERED OR SUSTAINED, DIRECTLY OR INDIRECTLY, THROUGH OR IN THE COURSE OF THE USE OF ITS EQUIPMENT, ALL OF WHICH LOSS OR DAMAGE IS ASSUMED BY THE CUSTOMER. TOOLS LOST OR DAMAGED IN THE HOLE SHALL BE PAID FOR AT THE COST OF THE PARTY FOR WHOM TEST IS MADE.



