TEST TICKET

BEE FORMATION TESTING CO., INC.

P. O. BOX 491
GREAT BEND, KANSAS

DATE 1-27-54 Nº 215

CUSTOMER'S ORDER NO.

NAME OF COMPANY Derby Oil Co

ADDRESS TO MAIL INVOICE Box 1030 Wichita Kans

ADDRESS TO MAIL PRESSURE CHARTS Same

LEASE Wolf WELL NO. A-1 COUNTY Rice STATE Kans

TESTER B.E. Johnson APPROVED Bill Jensen

DRILL STEM TEST NO. 1 SUCCESSFUL NO. MIS-RUN NO.

SIZE HOLE 7⅞ TOOL JT. 4½ F.H.

RUBBER SIZE 6¾ X 30 X 2⅞ TEST TOOL SIZE 4½

PACKER SET AT 3273 ANCHOR SIZE 4½

TOTAL DEPTH WELL 3280 LENGTH ANCHOR 7'

PRESSURE RECORDER CAP. 2500 + 3500 DRILL PIPE RUN: DRY Yes WITH FLUID

RESULTS:

PACKER SET 2:10 AM. TOOL OPEN 2:20 AM. TOOL OPEN 1 Hr HRS.

BLOW Good Throughout Test

RECOVERY 2110' Gas 180' Very Hvy Oil Cutmud.
60' free oil 30' of salt water.

SHUT IN PRESSURE TIME 20 min MUD WT. 10.2 VIS. 44 WATER LOSS 12

BHP 975 IFP 0 FFP 100 HYDROSTATIC HEAD 1800

EXTRA EQUIPMENT None Run JARS NO. SIZE

OPERATOR TIME 10 TOOL RENTAL TIME 8

BEE FORMATION TESTING CO., INC. SHALL NOT BE LIABLE FOR DAMAGE OF ANY KIND TO THE PROPERTY OR PERSONNEL OF THE PARTY FOR WHOM A TEST IS MADE, OR FROM ANY LOSS SUFFERED OR SUSTAINED, DIRECTLY OR INDIRECTLY, THROUGH OR IN THE COURSE OF THE USE OF ITS EQUIPMENT, ALL OF WHICH LOSS OR DAMAGE IS ASSUMED BY THE CUSTOMER. TOOLS LOST OR DAMAGED IN THE HOLE SHALL BE PAID FOR AT THE COST OF THE PARTY FOR WHOM TEST IS MADE.

15-159-00339

BEE TESTING COMPANY

SUB-SURFACE RECORD

COMPANY Derby Oil Co. DATE OF TEST 1-27-54

WELL NO. A-1 TEST NO. 1 LEASE Wolf

PRESSURE RECORDER CAP 3500# MUD WT. 10.2

TOTAL DEPTH 3280' PACKER SET AT 3273'

RECOVERY 2110' gas; 180' very heavily oil cut mud; 60' free oil
30' of salt water.

TOOL OPEN: 1 hour

CHOKE SIZE: TOP ½" BOTTOM ½" NO. OF COPIES 2

OPERATOR B.E. Johnson TEST TICKET NO. 215

SHUT IN PRESSURE TIME 20 minutes BHP 875# IFP 0# FFP 100 # MUD COLUMN PRESSURE 1800#

PACKER SEAT FAILURE TOOL PLUGGED ANCHOR PLUGGED

