Kansas

Oxbow Oil Co

Lena Krehbiel No. 3

S.35 T.23S R.41W

CME-AE

Commenced 3-9 19 34

Completed 4-11 19 34

35

Elevation 1466

Map No.

Production 379 bbls 175-"Wtr Stock 600 cu. Ft. Gas.

Kansas City Group

Marmaton Group

Cherokee Group

Mississippian System

Viola Ls.

Simpson Group

Arbuckle Ls.

Reagan Ss.

Cambrian System

Granite Wash

T.D. 3570'

Core #1 3400-3420 Recovered 20'

Core #2 3420-3480 Recovered 60'

Core #3 3480-3540 Recovered 60'

Core #4 3540-3570 Recovered 30'

Drill Stem Test #1 3300-3330 Open 30 min. Strong blow throughout. Recovered 60' clean oil. IFP 30# FFP 30# ISIP 1000# FSIP 1000# Temp. 110°

Drill Stem Test #2 3420-3480 Open 30 min. Strong blow throughout. Recovered 1200' clean oil. IFP 30# FFP 30# ISIP 1000# FSIP 1000# Temp. 110°

Drill Stem Test #3 3480-3540 Open 30 min. Strong blow throughout. Recovered 1200' clean oil. IFP 30# FFP 30# ISIP 1000# FSIP 1000# Temp. 110°

Drill Stem Test #4 3540-3570 Open 30 min. Strong blow throughout. Recovered 1200' clean oil. IFP 30# FFP 30# ISIP 1000# FSIP 1000# Temp. 110°

Top Miss. dolomite 3532 (-2066)

Top Miss. chert 3540 (-2074)

Top Miss. cherty dolomite 3550 (-2084)

Top Miss. dolomite 3560 (-2094)