Texas Co. F.O. 251 6-29-10M

STATE Kans	COMPANY Western Prod.		
COUNTY Stevens	FARM W.R.D.Co. fee	WELL NO 1	
T. 32 R. 38W	DIVISION	DISTRICT	
SURVEY 21	KIND OF RIG R & C.T.		
	COMMENCED 9-3-30		
	COMPLETED 10-8-30		
	REMARKS C-SE¼		
ELEV. 3175 LS			
PRODUCTION INITIAL 11,285,000	SETTLED		

CASING AND SCREEN RECORD

12" - 508'
8" - 2516'

SHOT	QUARTS	BETWEEN



Surface Sand & Clay
No Log
Sand, gravel & RR
RR
Gyp & RR
RR & Shells
RR
Gyp
Gyp & RR
Gyp
L & Red Sh
Red Sh & shells
- hard
Red Sh & Shells
Red Sh
Gyp & hard L
Gyp & L
CD? 3175 / 1775 / 1400
Red Sh & Gyp
RR & Gyp
RR & Gyp
L & 1
RR & Gyp Shells
RR & L
Blue Sh & Gyp
Blue Sh & L Shells
Gyp & Blue Sh
Anhyd & Sh
Gyp & Blue Sh
" " "
" " "
Blue Sh & Anhyd
" " & Gyp
" " & Anhyd
T.S.D.
3175 / 2505 / +670
L
RR
Hc* 2540 (+635) First Gas 2545
L blue
Kr* 2560 (+615)
L
RR
wr* 2625 (+550)
L
RR
Ft. Riley
UR
3175 / 2680 / +495
L

3175 / 1700 / +1475

TD 2741 (+434)
11,285,000.