3 6-18-87 106 R

To:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING SECTION
200 COLORADO DERBY BUILDING
WICHITA, KANSAS 67202

TECHNICIAN'S PLUGGING REPORT

API NUMBER 15- 003-N/A

NW , SEC. 14 , T 21 S, R 20 X W/E

3430 feet from S section line

3960 feet from E section line

Operator License # _____

Operator: State of Kansas

Name& Address Bush City Shoe String

Lease Name Odaffer Well # 1-G

County Anderson

Well Total Depth 700 feet

Conductor Pipe: Size _____ feet _____

Surface Casing: Size 8" feet 20

Abandoned Oil Well X Gas Well _____ Input Well _____ SWD Well _____ D&A _____

Other well as hereinafter indicated _____

Plugging Contractor Jayhawk Drilling License Number 5872

Address Route 2, LaCygne, Kansas 66040

Company to plug at: Hour: 1:00 pm Day: 18 Month: 6 Year: 19 87

Plugging proposal received from _____

(company name) _____ (phone) _____

were: 2" pipe set on rag packer with some cement. Run 3/4" pipe inside 2" pipe to TD. Fill with cement, wash down 1" pipe outside 2" pipe to cement and fill with cement to surface.

Plugging Proposal Received by Thomas J. Welsh (TECHNICIAN)

Plugging Operations attended by Agent?: All X Part _____ None _____

Operations Completed: Hour: 4:30 pm Day: 18 Month: 6 Year: 1987

ACTUAL PLUGGING REPORT Ran 3/4" pipe inside 2" pipe to 640', filled with 12 sacks cement. Ran 1" pipe outside 2" pipe, washed down to 470', filled to surface with 55 sacks cement. On 6-19-87 tagged cement at 175'. Filled to surface with 37 sacks cement. Back hoe time 3 hours.

JUN 24 1987

CONSERVATION DIVISION
Wichita, Kansas

Remarks: Used pump truck Total cost $2282.84.

(If additional description is necessary, use BACK of this form.)

I (did / ~~did not~~) observe this plugging.

Signed Thomas J Welsh (TECHNICIAN)

FORM CP-2/3
Rev.01-84