LOCATION S/2 SE/4 SEC 6 T 23 R 11E.

6-23-11E

CASING RECORD

	10" 1025	FARM	Seeley	NO.	COUNTY Greenwood.
20"	8 1-4 1685	COMPANY	Sterling O. & R. Co.		
15 1-2	6 5-8 1930	CONTRACTOR	Advance Drilling Co.		
12 1-2 625	5 3-16	COMMENCED	4/6/1923.	COMPLETED	5/6/1923.

TOTAL DEPTH SHOT 200 QUARTS BETWEEN 1950-2003'

CORRESPONDENCE REGARDING THIS WELL SHOULD BE REFERRED TO

ELEVATION

FIGURES INDICATE BOTTOM OF FORMATIONS

DATE ISSUED

INITIAL PRODUCTION 30 bbls before shot, 250 bbls after shot.

Formation	Depth
shale	15
lime	30
slae	120
lime	130
slate	170
lime	190
slate	230
lime	245
slate	280
lime	285
slate	295
lime	310
slate	335
lime	350
slate	360
lime	370
slate	375
lime	390
lime shells	400
slate	440
lime	465
slate	475
lime	495
slate	505
lime	525
slate	545
lime	560
slate	580
lime	595
slate	600
lime	615
slate	620
lime	635
slate	660
lime	700
hrd white lime	730
sft blue slate	740
gray hrd lime	755
slate	865
lime	890
water sand	930
HFW 890-930	
hrd lime	965
slate	980
water sand	990
HFW 980-990'	
lime	1000
slate	1020
lime	1100
water	1105

Formation	Depth
slate	1160
hrd lime	1180
slate	1270
lime hrd	1295
slate	1305
lime hrd	1315
slate	1320
lime	1390
slate black	1405
lime hrd	1470
slate	1510
xx slate xxxxx blue	1575
slate white	1600
lime white hrd	1625
slate	1680
lime	1690
slate black	1710
slate white	1730
slate black	1745
slate	1780
lime shell	1790
slate	1890
sdy lime	1895
slate black	1905
slate lgt	1930
brkn sand	1949
sand brown good	2003
TD	2003'

2 BW 1100-1105

lime 1150