WELL LOG BUREAU - KANSAS GEOLOGICAL SOCIETY.
412 Union National Bk Bldg., Wichita, Kansas.


PRUNTY PRODUCTION CO.
Earl Black No. 3-A.

SEC. 16 T. 25 R. 1E
SWc NW
330' N SL 330' E WL

County. Sedgwick

Total Depth. 3328'
Comm. 11-7-37 Comp. 12-1-37
Shot or Treated. 1000 Gals.
Contractor.
Issued. 2-19-38 Rotary 0-3327
Cable 3327-28

CASING:
10" 191'
7" 3327'



Elevation. 1430

Production. 1296 B.

Figures Indicate Bottom of Formations.

sand & shale	191
shale & shells	581
lime & shale	708
lime & shale breaks	838
shale & shells	964
shale	1446
brkn lime	1501
shale	1590
brkn lime	1608
shale & shells	2001
brkn lime	2126
shale & shells	2263
shale	2278
lime	2768
brkn lime	2833
shale	2903
shale & shells	2960
shale	2990
chat	3040
lime	3103
chat hrd	3119
lime	3141
lime & chat	3175
lime	3240
shale	3245
brkn lime	3271
shale	3327
dolomite	3328
Total Depth.	

Dolomite 3327-28

Before acidizing hole
filled up 300' with oil
in 3 hrs 45 min.
Acidized
First 8 hours
481 Bbls. oil.
80 Bbls. wtr.