35-31-1E

# KANSAS GEOLOGICAL SOCIETY

KANSAS WELL LOG BUREAU — KANSAS WELL SAMPLE BUREAU
KANSAS GEOLOGICAL SOCIETY BUILDING
508 EAST MURDOCK - WICHITA, KANSAS


COMPANY GRALAPP & EVERLY

FARM Haslet NO. 1

SEC. 35 T. 31 R. 1E
LOC. C NW SE

COUNTY Sumner

KANSAS



TOTAL DEPTH 3969'
COMM. 8-29-67 COMP. 9-11-67
SHOT OR TREATED
CONTRACTOR Watson Drlg
ISSUED 10-14-67

CASING

| | | |
|---|---|---|
| 20 | 10 | |
| 15 | 8 5/8" | 265' cem w/ 125 sx |
| 12 | 6 | |
| 13 | 5 | |

ELEVATION 1263' KB

PRODUCTION DRY/ARB

FIGURES INDICATE BOTTOM OF FORMATIONS

| | | |
|---|---|---|
| 0 | 150 | Shale |
| 150 | 265 | lime and shale |
| 265 | 375 | lime/shale |
| 375 | 720 | lime and shale |
| 720 | 1025 | shale - lime |
| 1025 | 1325 | lime/shale |
| 1325 | 1610 | shale and lime |
| 1610 | 1845 | shale - lime |
| 1845 | 2000 | lime |
| 2000 | 2090 | lime and shale |
| 2090 | 2220 | shale and shells |
| 2220 | 2340 | shale - lime |
| 2340 | 2370 | sand - shale |
| 2370 | 2455 | shale - lime |
| 2455 | 2646 | shale & lime |
| 2646 | 2865 | shale |
| 2865 | 2897 | shale |
| 2897 | 2992 | lime |
| 2992 | 3045 | lime |
| 3045 | 3143 | lime |
| 3143 | 3160 | shale |
| 3160 | 3295 | shale & lime |
| 3295 | 3365 | lime |
| 3365 | 3374 | lime |
| 3374 | 3490 | shale & lime |
| 3490 | 3501 | shale - lime |
| 3501 | 3535 | Chert - lime |
| 3535 | 3565 | lime |
| 3565 | 3623 | Lime (Miss.) |
| 3623 | 3681 | lime |
| 3681 | 3735 | lime |
| 3735 | 3800 | lime |
| 3800 | 3858 | lime |
| 3858 | 3899 | lime |
| 3899 | 3906 | shale |
| 3906 | 3917 | sand |
| 3917 | 3948 | sand - shale |
| 3948 | 3958 | Simpson Sand |
| 3958 | 3964 | R.T.D. |
| 3969 | | Total Depth |

TOPS: LOG

| | |
|---|---|
| Kansas City | 2902 |
| Marmaton | 3239 |
| Cherokee | 3372 |
| Mississippi | 3505 |
| Kinderhook | 3899 |
| Spergen sand | 3912 |
| Arbuckle | 3962 |




Plugged. Mud to 265' - ½ sack hulls & plug. 20 sacks cement - mud to 40' - ½ sack hulls & plug - 3 sacks cement - 2 cement in rat hole.