KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form ACO-1
September 1999
Form Must Be Typed

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

Operator: License # 33074
Name: Dart Cherokee Basin Operating Co., LLC
Address: P O Box 177
City/State/Zip: Mason MI 48854-0177
Purchaser: Southern Star
Operator Contact Person: Beth Oswald
Phone: (517) 244-8716
Contractor: Name:
License:
Wellsite Geologist:

RECEIVED
MAY 0 3 2004
KCC WICHITA

Designate Type of Completion:
___ New Well ___ Re-Entry ✔ Workover
___ Oil ___ SWD ___ SIOW ___ Temp. Abd.
✔ Gas ___ ENHR ___ SIGW
___ Dry ___ Other (Core, WSW, Expl., Cathodic, etc)

If Workover/Re-entry: Old Well Info as follows:
Operator: Great Eastern
Well Name: Leewright Trust 2
Original Comp. Date: 1-7-91 Original Total Depth: 1112'
___ Deepening ___ Re-perf. ___ Conv. to Enhr./SWD
✔ Plug Back CIBP @ 870' Plug Back Total Depth
___ Commingled Docket No.
___ Dual Completion Docket No.
___ Other (SWD or Enhr.?) Docket No.

6-25-03	11-23-90	9-15-03
Spud Date or Recompletion Date	Date Reached TD	Completion Date or Recompletion Date

API No. 15 - 125-29415-00-02
County: Montgomery
NE NE NE Sec. 24 Twp. 31 S. R. 15 ✔ East ☐ West
4950' FSL feet from S / N (circle one) Line of Section
450' FEL feet from E / W (circle one) Line of Section
Footages Calculated from Nearest Outside Section Corner:
(circle one) NE SE NW SW
Lease Name: Leewright Trust Well #: 2
Field Name: Jefferson-Sycamore
Producing Formation: Penn Coals
Elevation: Ground: 797' Kelly Bushing:
Total Depth: 1112' Plug Back Total Depth: 1080'
Amount of Surface Pipe Set and Cemented at 22 Feet
Multiple Stage Cementing Collar Used? ☐ Yes ✔ No
If yes, show depth set Feet
If Alternate II completion, cement circulated from
feet depth to w/ sx cmt.

Drilling Fluid Management Plan
(Data must be collected from the Reserve Pit)
Chloride content ppm Fluid volume bbls
Dewatering method used
Location of fluid disposal if hauled offsite:
Operator Name:
Lease Name: License No.:
Quarter Sec. Twp. S. R. East West
County: Docket No.:

INSTRUCTIONS: An original and two copies of this form shall be filed with the Kansas Corporation Commission, 130 S. Market - Room 2078, Wichita, Kansas 67202, within 120 days of the spud date, recompletion, workover or conversion of a well. Rule 82-3-130, 82-3-106 and 82-3-107 apply. Information of side two of this form will be held confidential for a period of 12 months if requested in writing and submitted with the form (see rule 82-3-107 for confidentiality in excess of 12 months). One copy of all wireline logs and geologist well report shall be attached with this form. ALL CEMENTING TICKETS MUST BE ATTACHED. Submit CP-4 form with all plugged wells. Submit CP-111 form with all temporarily abandoned wells.

All requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Signature: Beth Oswald
Title: Admn & Engr Asst Date: 4-30-04
Subscribed and sworn to before me this 30th day of April, 2004.
Notary Public:
Date Commission Expires:

Karen L. Welton
Notary Public, Ingham County, MI
My Comm. Expires Mar. 3, 2007

KCC Office Use ONLY
LL Letter of Confidentiality Attached
If Denied, Yes ☐ Date:
___ Wireline Log Received
___ Geologist Report Received
___ UIC Distribution

Side Two

Operator Name: Dart Cherokee Basin Operating Co., LLC Lease Name: Leewright Trust Well #: 2

Sec. 24 Twp. 31 S. R. 15 ✔ East West County: Montgomery

INSTRUCTIONS: Show important tops and base of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed. Attach copy of all Electric Wireline Logs surveyed. Attach final geological well site report.

Drill Stem Tests Taken ☐ Yes No
(Attach Additional Sheets)

Samples Sent to Geological Survey ☐ Yes No

Cores Taken Yes No

Electric Log Run Yes No
(Submit Copy)

List All E. Logs Run:

Log Formation (Top), Depth and Datum ✔ Sample

Name Top Datum

RECEIVED
MAY 0 3 2004
KCC WICHITA

CASING RECORD New Used
Report all strings set-conductor, surface, intermediate, production, etc.

Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surf	8 5/8"	7"		20'	Common	3	
Prod	6 1/4"	4 1/2"	10.5	1162'	OWC	135	

ADDITIONAL CEMENTING / SQUEEZE RECORD

Purpose: ___ Perforate ___ Protect Casing ___ Plug Back TD ___ Plug Off Zone	Depth Top Bottom	Type of Cement	#Sacks Used	Type and Percent Additives

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record (Amount and Kind of Material Used)	Depth
? spf existing	889'-894' set CIBP @ 870'		
6 existing	788.5'-789.5'	670# sd, 175 BBL fl	
? spf existing	729'-731'	1650# sd, 155 BBL fl	
6	702'-706'	6160# sd, 415 BBL fl	

TUBING RECORD Size	Set At	Packer At	Liner Run
2 3/8"	840'	NA	Yes ✔ No

Date of First, Resumed Production, SWD or Enhr.	Producing Method
9-16-03	Flowing ✔ Pumping Gas Lift Other *(Explain)*

Estimated Production Per 24 Hours	Oil Bbls.	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity
	NA	4	24	NA	NA

Disposition of Gas METHOD OF COMPLETION Production Interval

☐ Vented ✔ Sold ☐ Used on Lease Open Hole ✔ Perf. Dually Comp. ☐ Commingled _____
(If vented, Sumit ACO-18.)
☐ Other *(Specify)* _____