GEOLOGICAL REPORT

15- 163-23542-00-00

AMERICAN WARRIOR, INC.

Keller #3-6
SW NE SE 1670 FSL 1000 FEL
Sec. 6 T. 10S R. 20W
Rooks County, Kansas

RECEIVED
MAR 30 2007
KCC WICHITA

OPERATOR:	AMERICAN WARRIOR, INC.
WELL:	Keller #3-6
LOCATION:	SW NE SE 1670 FSL & 1000 FEL SEC. 6 T 10S R. 20 W ROOKS COUNTY, KANSAS
API NUMBER:	15-163-23542-0000
COMMENCED: COMPLETED:	6/27/2006 7/2/2006
DRILLING CONTRACTOR:	Discovery Drilling Co. Rig 1
ELEVATIONS:	Kelly Bushing 2276 Ground Level 2268
TOTAL DEPTH:	RTD 3966 LTD 3968
CASING:	SURFACE: 8 5/8 @ 222 W/ 150 SX PRODUCTION: 5 ½ @ 3965 W/ 150 SX
DRILLING MUD	Contractor Mud Type: Chemical Mud Up: 3400
DRILL STEM TESTS	Trilobite Testing Inc. Tests: 1
ELOGS:	Logging Company: LOG TECH Logs: DIL CDL/CNL BCS MEL
GAS DETECTOR:	None
DRILL TIME:	3200 TO RTD
SAMPLES:	3200 TO RTD
GEOLOGIST:	JAMES DILTS

RECEIVED
MAR 3 0 2007
KCC WICHITA

LOG TOPS:

Anhydrite	1780	496
Base Anhydrite	1816	460
Topeka	3292	-1016
Heebner	3494	-1218
Toronto	3517	-1241
Lansing	3534	-1258
Stark Sh	3716	-1440
BKC	3755	-1479
Arbuckle	3838	-1562
RTD	3966	-1690
LTD	3968	-1692

RECOMMENDATIONS:

It was recommended to set 5 1/2 inch casing to further evaluate the shows encountered during the drilling of this well.

Respectfully Submitted,

James Dilts

RECEIVED
MAR 30 2007
KCC WICHITA