WELL LOG BUREAU - KANSAS GEOLOGICAL SOCIETY
412 Union National Bk Bldg., Wichita, Kansas

CONTINENTAL OIL CO.
H. Rein No. 3-A.

SEC. 27 T. 14 R. 13W
CSL NE SW
990' S 660' W Center

Total Depth. 2942'
Comm. 7-23-40 Comp. 8-14-40
Shot or Treated.
Contractor.
Issued. 9-28-40

County. Russell



CASING:
10¾" 349'
7 " 2846'

Elevation.

Production. Pot.1503 B.
10 BW

Figures Indicate Bottom of Formations.

shale & shells	210
shale	290
lime & pyrites of iron	320
shale & shells	360
shale & red bed	625
anhydrite	674
shale & shells	1075
salt	1260
shale & lime brkn	1408
lime brkn	1500
lime sdy	1505
lime brkn	1531
shale & lime	1657
shale & lime brkn	1765
lime brkn	1849
shale & lime	2204
shale & shells	2369
shale & lime	2520
shale sft	2530
shale & lime	2570
lime	2672
lime medium	2738
lime	2780
shale & lime	2855
lime	2891
shale	2893
lime	2905
shale & lime	2916
lime	2940
shale	2942
Total Depth.	

Top Kansas City lime from cement floor level 2832
Total Depth from cement floor level 2942

8-4-40 drilled plug & 500' of wtr came in from behind casing in 2½ hrs
8-5-40 tested cement job on 7" OD csg w/Halliburton Equipment under a pressure of 1400#-a sm amt of wtr was forced behind csg
8-6-40 swabbed hole down & let set for one hr & fifteen minutes- Bailed out 2¼ BW
8-14-40 total fillup w/oil before acidizing 1100'
8-16-40 acidized w/7000 Gals.
8-18-40 the well was given a five-hr & thirty minute pumping test & pumped 332 BO, no wtr
8-19-40 on initial potential test the well pumped 500.94 BO & 10 BW in 8 hrs, giving the well a 24-hr potential of 1503 BO & 10 BW