April 1943

Stanolind, # 1 Esfeld
Sec. 28-16s-11w, CSL SE NE
Elev. 1911'

Cable tools

Pennsylvanian conglomerate
None

Arbuckle Top 3345' Penetration 23' Subsea -1434'

3345-3368 Dolomite, white, coarsely crystalline. About 10% buff to white compact quartzose chert from 3359' to 3364'. Oilstained in lower part of section drilled. Pre Cotter, Post Boyce.

Remarks: Restored top of Pre Cotter estimated at 3332' or -1421' E with a probable error of not more than 10'.

Test made a 565 bbl. well.

RFW