TEST TICKET

BEE FORMATION TESTING CO

P. O. BOX 491
GREAT BEND, KANSAS

DATE 10-17-55

No. 1061

CUSTOMER'S ORDER NO.

NAME OF COMPANY Birmingham & Bartlett

ADDRESS TO MAIL INVOICE 300 Kaufman Bldg. Wichita Kans.

ADDRESS TO MAIL PRESSURE CHARTS Same.

LEASE Borchers WELL NO. B-2 COUNTY Barton STATE KANS

TESTER Fd. Ensminger APPROVED Chas H Reevert KC.

DRILL STEM TEST NO. 1 SUCCESSFUL NO. MIS-RUN NO.

SIZE HOLE 7 7/8 TOOL JT. 4½ FH

RUBBER SIZE 6 3/4 TEST TOOL SIZE 4 5/8

PACKER SET AT 3152 + 3147 ANCHOR SIZE 4½

TOTAL DEPTH WELL 3164 LENGTH ANCHOR 12"

PRESSURE RECORDER CAP. 2500 + 3500 DRILL PIPE RUN: DRY — WITH FLUID

RESULTS:

PACKER SET 7:57 PM. TOOL OPEN 3:00 PM. TOOL OPEN 55 MIN HRS.

BLOW Strong throughout test
Gas to surface in 55 MIN.

RECOVERY 120 ft free gas cut oil + 50 ft very heavily oil + gas cut mud.

SHUT IN PRESSURE TIME 15 MIN. MUD WT. 10.4 VIS. 38 WATER LOSS 14 cc

BHP 400 IFP 75 FFP 85 HYDROSTATIC HEAD 1700

EXTRA EQUIPMENT None. JARS NO. SIZE

OPERATOR TIME 8 TOOL RENTAL TIME 6

BEE FORMATION TESTING CO.

SHALL NOT BE LIABLE FOR DAMAGE OF ANY KIND TO THE PROPERTY OR PERSONNEL OF THE PARTY FOR WHOM A TEST IS MADE, OR FROM ANY LOSS SUFFERED OR SUSTAINED, DIRECTLY OR INDIRECTLY, THROUGH OR IN THE COURSE OF THE USE OF ITS EQUIPMENT, ALL OF WHICH LOSS OR DAMAGE IS ASSUMED BY THE CUSTOMER. TOOLS LOST OR DAMAGED IN THE HOLE SHALL BE PAID FOR AT THE COST OF THE PARTY FOR WHOM TEST IS MADE.

