
WELL LOG BUREAU - KANSAS GEOLOGICAL SOCIETY.
412 Union National Bank Bldg, Wichita, Kansas.

CONTINENTAL OIL CO.
W.S.Pickerill No. 3.

SEC. 13 T. 18 R. 8W.
SW NW SE
330'E 990' S of Center Sec.

Total Depth. 3218
Comm. 4-15-38 Comp. 5-2-38
Shot or Treated.
Contractor.
Issued. 7-30-38

County Rice.



CASING.

10 3/4" 219' 7" 3212'

Elevation.

Production. Pot. 1906.62 B.

Figures Indicate Bottom of Formations.

surface soil shale and shells	218
shale	270
red bed	300
shale shells and lime	480
shale and shells	720
salt	1030
shale and shells	1235
lime	1365
shale and shells	1405
broken lime	1655
lime	1710
shale	1740
shale and shells	2060
shale	2103
lime	2130
shale	2155
shale and shells	2365
lime	2678
shale	2685
shale and shells	2770
shale	2793
lime K.C.	2840
lime	3178
sand	3192
shale	3213
lime	3218
Total Depth.	

Top of Arbuckle lime 3211'

The plug was drilled out to bottom 3214 and the well filled up 3000' with oil in one hour and 45 Min.

May 6, 1938 On a six hour pumping test the well pumped 397 bbls of oil no water.
On initial potential test the well pumped 317.43 bbls of oil the first four hours and 317.27 bbls oil the last four hours of the test giving the well a 24 hour potential of 1903.62 bbls of oil - no water.