WELL LOG BUREAU—KANSAS GEOLOGICAL SOCIETY
503 East Murdock, Wichita, Kansas

Company- ROCKET DRILLING CO., INC.
Farm- Batchman No. 2

SEC. 20 T. 20 R. 12W
SE SW SW

Total Depth. 3533
Comm. 8-18-55 Comp. 8-29-55
Shot or Treated.
Contractor. Rocket Drilling Co., Inc.
Issued. 11-12-55

County Barton
KANSAS



Elevation. 1859 DF

Production. Dry

CASING:
8 5/8 228' w/ 175 sx cmt.

Figures Indicate Bottom of Formations.

sand & clay	210
shale	227
shale & shells	450
shale	670
anhydrite	700
shale & shells	1055
shale, shells & salt	1495
salt & lime	1655
lime	1695
sand	1700
lime	1780
sand	1790
lime	1860
sand	1880
lime	1985
lime & shale	2889
lime	3043
lime & shale	3220
lime	3468
Arbuckle	3533
Total Depth	

TOPS:

Anhydrite	700
Heebner	3069
Brown lime	3191
Lansing-KC	3207
Arbuckle	3453

All RB Meas. 5' above GL

DST #1: 3194-3234, open 1 hr. wk. bl. thruout, rec. 205' GC muddy SW, IFP 45#, FFP 160#, BHP 1095#/20 min. (nearly max.)

DST #2: 3347-84, open 1 hr. wk. bl. thruout; rec. 160' muddy SW, IFP 0#, FFP 80#, BHP 1160#/20 min. (max.)

DST #3: 3455-73, open 1 hr. wk, bl. 3 min. rec. 16' mud w/ few oil specks, BHP 0#/20 min.

DST #4: 3473-86, open 1 hr, wk. bl. 11 min. rec. 30' mud w/ few oil specks, BHP 0#/20 min.

DST #5: 3486-96, open 1 hr. wk. bl. 12 min. wk. intmnt. bl. thruout, rec. 35' SOCM, BHP 0#/20 min.

DST #6: 3496-3509, open 1 hr. wk. bl. 4 min. rec. 20' SOCM, BHP 0#/20 min.