Company- D. R. LAUCK OIL CO. & SUNRAY MID-CONTINENT OIL CO.
Farm- Stambaugh No. 1


SEC. 33 T. 25 R. 15W
C NE NE

33-25-15W

Total Depth. 4372'
Comm. 5-13-61 Comp. 5-22-61
Shot or Treated.
Contractor. D. R. Lauck
Issued. 11-11-61

County Stafford

KANSAS



Elevation. 2028' DF

Production. 3,020,000 CFG

CASING:

8 5/8" 284' cem w/210 sx.
5 1/2" 4372' cem w/600 gal. Latex

Figures indicate Bottom of Formations.

sand	230
blue shale	284
shale	288
sand	298
red bed	510
sand & red bed	630
red bed	855
sand	900
red bed	980
Anhydrite	995
red bed & shale	1480
shale & shells	1985
shale & lime	3150
lime & shale	3255
broken lime & shale	3420
lime & shale	3525
lime & chalk	3675
lime - cheaty	3716
shale & lime	3827
lime	4165
lime & shale	4272
sand & shale	4283
shale	4293
chert	4300
chert & shale	4372 RTD
Total Depth	

DST #2 4294-4300', op 1 hr, gas to surf.
1½ mins. Gauged 310,000 CFG/5 mins.
228,000 CFG/10 mins.
214,000 CFG/15 mins.
132,000 CFG/20 mins.
Too small to measure 30 mins.
160' oil & mud, 150' oil & slightly muddy oil
90' water. ISIP 934#/20 mins, FSIP 446#/30 min.
IFP 89#, FFP 111#.

TOPS:	SAMPLE	SCHLUMBERGER
Heebner	3666	3664
Toronto	3689	3685
Douglas	3716	3704
Brown Lime	3827	3823
Lansing-Kansas City	3837	3834
Base Kansas City	4120	4116
Cherokee Shale	4266	4260
Cherokee Sand	4272	4266
Mississippian	4293	4284
Kinderhook Shale	4301	4296
Kinderhook Chert	4320	4316

DST #1 4259-4283', op 1 hr, gas to surf.
1½ mins. Gauged 3,120,000 CFG/7 min.
3,690,000 CFG/12 min.
3,690,000 CFG/27 min.
3,785,000 CFG/42 min.
3,785,000 CFG/57 min.
Rec. 5' gas cut mud. ISIP 1355#/20 min.
FSIP 1355#/20 min, IFP 328#, FFP 515#,