26-27-24W


WELL LOG BUREAU—KANSAS GEOLOGICAL SOCIETY
508 East Murdock, Wichita, Kansas

Company. TENNESSEE GAS & OIL CO.
Farm. McCoy No. 1

SEC. 26 T. 27 R. 24W
C NE SW

Total Depth. 5140'
Comm. 7-23-60 Comp. 8-14-60
Shot or Treated.
Contractor. Gabbert-Jones Drlg.
Issued. 11-5-60

County Ford
KANSAS



CASING:
10 3/4" 554' cem w/425 sx.
4 1/2" 5139'

Elevation. 2525' RB

Production. 2,448,000 CFG

Figures Indicate Bottom of Formations.

surface clay	60
sand	200
shale	600
shale & red bed	1053
Anhydrite	1067
shale & shells	1145
red bed & shells	1528
Anhydrite & shells	1565
shale & shells	2610
shale & lime	2795
lime	3220
lime & shale	3286
chalk, lime & shale	3401
broken lime	3500
lime & shale	3880
shale, lime & chalk	4035
lime	4113
shale & lime	4313
lime	4900
lime & shale	4950
lime	5062
cherty lime	5088
lime	5111.
cherty lime	5140
Total Depth	

TOPS: SCOUT

Blaine	1055
St. Cor.	1522
Winfield	2675
Mississippi	5050

DRILL STEM TESTS:

#1 2644-70' op 2 hrs., rec. 40' SGCM
IBHP 290#/30 min., FBHP 590#/45 min.

#2 2663-2710', op 1 hr, 35 min., GTS 2 min,
Gauge 1,390 MCFGPD, IBHP 715#/57 min.,
FBHP 700#/45 min.

#3 4880-4900', op 2 hrs., rec. 410' muddy SW, IBHP 1430#/30 min., FBHP 1112#/60 min.

#4 5047-62', op 2 hrs., GTS 8 min., gauge 88 MCFGPD, rec. 30' GCM, IBHP 1295#/30 min. FBHP 1380#/45 min.

#5 5061-88', op 67 mins., GTS 6 min., gauge 4,000 MCFPD, IBHP 1565# FBHP 1540#.

Perf. Miss. 5066-78', w/48 shots
Acidized w/500 gals.

[redacted]

26-27-24W

WELL LOG BUREAU—KANSAS GEOLOGICAL SOCIETY
600 Bitting Building, Wichita, Kansas

Company. TENNESSEE GAS & OIL CO.
Farm. McCoy No. 1

SEC. 26 T. 27 R. 24W
C NE SW

Total Dpth. 5140'
Comm. 7-23-60 Comp. 8-14-60
Shot or Treated.
Contr. Gabbert-Jones Drlg.
Issued 11-5-60

CASING:
8 3/4" 554' cem w/425 sx.
4 1/2" 5139'

County Ford
KANSAS



Elevation. 2525' RB

Production. 2,448,000 CFG

Figures Indicate Bottom of Formations.

Surface clay	60
Sand	200
Shale	600
Shale & red bed	1053
Anhydrite	1067
Shale & shells	1145
Red bed & shells	1528
Anhydrite & shells	1565
Shale & shells	2610
Shale & lime	2795
Lime	3220
Lime & shale	3286
Chalk, lime & shale	3401
Broken lime	3500
Lime & shale	3880
Shale, lime & chalk	4035
Lime	4113
Shale & lime	4313
Lime	4900
Lime & shale	4950
Lime	5062
Cherty lime	5088
Lime	5111.
Cherty lime	5140
Total Depth	

TOPS: SCOUT

Blaine	1055
St. Gen.	1522
Winfield	2675
Mississippi	5050

DRILL STEM TESTS:

#1 2644-70' op 2 hrs., rec. 40' SGCM IBHP 290#/30 min., FBHP 590#/45 min.

#2 2663-2710', op 1 hr, 35 min., GTS 2 min, Gauge 1,390 MCFGPD, IBHP 715#/57 min., FBHP 700#/45 min.

#3 4880-4900', op 2 hrs., rec. 410' muddy SW, IBHP 1430#/30 min., FBHP 1112#/60 min.

#4 5047-62', op 2 hrs., GTS 8 min., gauge 88 MCFGPD, rec. 30' GCM, IBHP 1295#/30 min. FBHP 1380#/45 min.

#5 5061-88', op 67 mins., GTS 6 min., gauge 4,000 MCFPD, IBHP 1565# FBHP 1540#.

Perf. Miss. 5066-78', w/48 shots
Acidized w/500 gals.
Fraced w/20,000 gals.Acid & 20,000 lbs 20-40 sand.
Perf. Winfield 2682-96' w/36 shots
Acid w/500 gals.