7-2-27W

State Geological Survey
WICHITA, BRANCH

CONTRACTOR'S WELL LOG

OPERATOR:	Midwest Energy, Inc.
CONTRACTOR:	Abercrombie Drilling, Inc.
WELL NAME:	SCHWAB #1
LOCATION:	C NE NW Section 7-2S-27W Decatur County, Kansas
SPUD DATE:	April 7, 1976
COMPLETION DATE:	April 16, 1976

0	40	Clay
40	190	Sand
190	1100	Shale
1100	1200	Dakota Sand
1200	1760	Shale
1760	1858	Cedar Hills Sand
1858	2074	Shale
2074	2102	Anhydrite
2102	2365	Shale
2365	3417	Shale & Lime
3417	3778	Lime
	3778	Rotary Total Depth

SAMPLE TOPS:	ELEVATION:
Anhydrite 2074'	2607' G.L.
B/Anhydrite 2102'	2615' K.B.

Cut 217' of 12¼" hole. Ran 5 jts. 8 5/8" casing, Set @ 217' K.B. Tallied 207'. Cemented with 160 sx. Quick-Set cement. Plug was down @ 7:00 p.m. April 7, 1976. Plugged and Abandoned: 1st Plug was Set @ 1150' with 70 sx. cement; 2nd Plug was Set @ 200' with 20 sx. cement; 3rd Plug was Set @ 40' with 10 sx. cement. State Plugger: Gilbert Balthazor - Plug was down @ 9:30 p.m. April 16, 1976.

STATE OF KANSAS)
) SS
COUNTY OF SEDGWICK)

Jerry A. Langrehr, Executive Vice President of Abercrombie Drilling, Inc., does hereby state that the above and foregoing is a true and correct copy of the log of the SCHWAB #1, C NE NW Section 7-2S-27W, Decatur County, Kansas.

ABERCROMBIE DRILLING, INC.

Jerry A. Langrehr - Exec. Vice President

Subscribed and sworn to before me, a Notary Public, in and for the aforesaid county and state as of this 22nd day of April, 1976.