KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form ACO-1
September 1999
Form Must Be Typed

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

Operator: License # 5208
Name: Exxon Mobil Oil Corporation *
Address: P. O. Box 4358
City/State/Zip: Houston, TX 77210-4358
Purchaser:
Operator Contact Person: Beverly Roppolo
Phone: (713) 431-1701
Contractor: Name: Key Energy
License: N. A.
Wellsite Geologist: N. A.

Designate Type of Completion: Add Perfs & Frac
___ New Well ___ Re-Entry ✓ Workover
___ Oil ___ SWD ___ SIOW ___ Temp. Abd.
✓ Gas ___ ENHR ___ SIGW
___ Dry ___ Other (Core, WSW, Expl., Cathodic, etc)

If Workover/Re-entry: Old Well Info as follows:
Operator: Mobil Oil Corporation
Well Name: F F RAPP UNIT, WELL #4
Original Comp. Date: 7-19-96 Original Total Depth: 2918'
XXX HYDRAULICALLY FRACTURED
___ Deepening ___ Re-perf. ___ Conv. to Enhr./SWD
___ Plug Back ___ Plug Back Total Depth
___ Commingled Docket No.
___ Dual Completion Docket No.
___ Other (SWD or Enhr.?) Docket No.

9-20-99 Date of START OF WORKOVER
6-22-96 Date Reached TD
9-29-99 Completion Date of WORKOVER

API No. 15 - 189-22076-0001
County: Stevens
NW - NW - C - SE Sec. 16 Twp. 31 S. R. 36 ☐ East ☑ West
1250' feet from (S) / N (circle one) Line of Section
1250' feet from (E) / W (circle one) Line of Section
Footages Calculated from Nearest Outside Section Corner:
(circle one) NE (SE) NW SW
Lease Name: F F RAPP UNIT Well #: 4
Field Name: Hugoton
Producing Formation: Chase
Elevation: Ground: 3043 Kelly Bushing: 3052
Total Depth: 2918 Plug Back Total Depth: 2863
Amount of Surface Pipe Set and Cemented at 637 Feet
Multiple Stage Cementing Collar Used? ☐ Yes ☑ No
If yes, show depth set N. A. Feet
If Alternate II completion, cement circulated from N. A.
feet depth to N. A. w/ N. A. sx cmt.

Drilling Fluid Management Plan REWORK JH 7/07
(Data must be collected from the Reserve Pit)
Chloride content N. A. ppm Fluid volume N. A. bbls
Dewatering method used
Location of fluid disposal if hauled offsite:
Operator Name:
Lease Name:
Quarter Sec. Twp. S., R. ☐ East ☐ West
County:

RECEIVED
KANSAS CORPORATION COMMISSION

INSTRUCTIONS: An original and two copies of this form shall be filed with the Kansas Corporation Commission, 130 S. Market - Room 2078, Wichita, Kansas 67202, within 120 days of the spud date, recompletion, workover or conversion of a well. Rule 82-3-130, 82-3-106 and 82-3-107 apply. Information of side two of this form will be held confidential for a period of 12 months if requested in writing and submitted with the form (see rule 82-3-107 for confidentiality in excess of 12 months). One copy of all wireline logs and geologist well report shall be attached with this form. ALL CEMENTING TICKETS MUST BE ATTACHED. Submit CP-4 form with all plugged wells. Submit CP-111 form with all temporarily abandoned wells.

All requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Signature: Beverly Roppolo
Title: Contract Completions Admin Date: 6/9/03
Subscribed and sworn to before me this 9th day of June, 2003.
Notary Public: Kim Lynch
Date Commission Expires: Aug. 26, 2006

KIM LYNCH
NOTARY PUBLIC, STATE OF TEXAS
MY COMMISSION EXPIRES
AUG 26, 2006

KCC Office Use ONLY
___ Letter of Confidentiality Attached
If Denied, Yes ☐ Date:
Wireline Log Received
Geologist Report Received
UIC Distribution

Operator Name: Exxon Mobil Oil Corporation * Lease Name: F F RAPP UNIT Well #: 4

Sec. 16 Twp. 31 S. R. 36 ☐ East ☑ West County: Stevens

INSTRUCTIONS: Show important tops and base of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed. Attach copy of all Electric Wireline Logs surveyed. Attach final geological well site report.

Drill Stem Tests Taken ☐ Yes ☑ No
(Attach Additional Sheets)

Samples Sent to Geological Survey ☐ Yes ☑ No

Cores Taken ☐ Yes ☑ No

Electric Log Run ☐ Yes ☑ No
(Submit Copy)

List All E. Logs Run:

☐ Log Formation (Top), Depth and Datum ☐ Sample

Name	Top	Datum
U. KRIDER	2576	2586
L. KRIDER	2614	2634
WINFIELD	2654	2664
TOWANDA	2708	2723
U. FT. RILEY	2768	2778

CASING RECORD ☑ New ☐ Used
Report all strings set-conductor, surface, intermediate, production, etc.

Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
SURFACE	12.250	8.625	24#	637'	CLASS C	400	50:50 c/poz
PRODUCTION	7.875	5.500	14#	2908	CLASS C	140, 75	3%D79,2% B28

ADDITIONAL CEMENTING / SQUEEZE RECORD

Purpose: ___ Perforate ___ Protect Casing ___ Plug Back TD ___ Plug Off Zone	Depth Top Bottom	Type of Cement	#Sacks Used	Type and Percent Additives

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record *(Amount and Kind of Material Used)*	Depth
4 SPF	2576' - 2586'	FRAC'D WELL WITH 635,576 scf OF	
4 SPF	2614' - 2634'	80Q N2 FOAM @ 80BPM	
4 SPF	2654' - 2664'		
1 SPF	2708' - 2723'		
1 SPF	2768' - 2778'		

TUBING RECORD Size Set At Packer At Liner Run ☐ Yes ☑ No

Date of First, Resumed Production, SWD or Enhr. Producing Method ☐ Flowing ☐ Pumping ☐ Gas Lift ☐ Other *(Explain)*

Estimated Production Per 24 Hours	Oil Bbls.	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity

Disposition of Gas METHOD OF COMPLETION Production Interval

☐ Vented ☑ Sold ☐ Used on Lease
(If vented, Sumit ACO-18.)

☐ Open Hole ☑ Perf. ☐ Dually Comp. ☐ Commingled

☐ Other *(Specify)*