KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form ACO-1
September 1999
Form Must Be Typed

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

Operator: License # 5208
Name: Exxon Mobil Oil Corporation *
Address: P. O. Box 4358
City/State/Zip: Houston, TX 77210-4358
Purchaser: Duke Energy Trading & Marketing
Operator Contact Person: Evelyn Boutte'
Phone: (713) 431-1446
Contractor: Name: DOWELL
License: N. A.
Wellsite Geologist: N. A.

Designate Type of Completion:
___ New Well ___ Re-Entry ✔ Workover
___ Oil ___ SWD ___ SIOW ___ Temp. Abd.
XXX Gas ___ ENHR ___ SIGW
___ Dry ___ Other (Core, WSW, Expl., Cathodic, etc)

If Workover/Re-entry: Old Well Info as follows:
Operator: Mobil Oil Corporation
Well Name: Findley Ut #3
Original Comp. Date: 11/9/94 Original Total Depth: 2,950
___ Deepening ___ Re-perf. ___ Conv. to Enhr./SWD
___ Plug Back ___ Plug Back Total Depth
___ Commingled Docket No.
___ Dual Completion Docket No.
___ Other (SWD or Enhr.?) Docket No.
XXX FRACTURE STIMULATE

3/21/01		3/27/01
Spud Date or Recompletion Date	Date Reached TD	Completion Date or Recompletion Date

API No. 15 - 189-21802 - 0001
County: Stevens
___ - NE. SW SW Sec. 26 Twp. 32 S. R. 36 ☐ East ☑ West
1,250 feet from (S) / N (circle one) Line of Section
1,250 feet from E / (W) (circle one) Line of Section
Footages Calculated from Nearest Outside Section Corner:
(circle one) NE SE NW (SW)
Lease Name: Findley Ut. Well #: 3
Field Name: Hugoton
Producing Formation: Chase
Elevation: Ground: 3,059 Kelly Bushing: 3,070
Total Depth: 2,950 Plug Back Total Depth: 2,894
Amount of Surface Pipe Set and Cemented at 603 Feet
Multiple Stage Cementing Collar Used? ☐ Yes ☑ No
If yes, show depth set N. A. Feet
If Alternate II completion, cement circulated from N. A.
feet depth to N. A. w/ N. A. sx cmt.

Drilling Fluid Management Plan REWORK gH 10/25/01
(Data must be collected from the Reserve Pit)
Chloride content N. A. ppm Fluid volume N. A. bbls
Dewatering method used
Location of fluid disposal if hauled offsite:
Operator Name:
Lease Name: License No.:
Quarter ___ Sec. ___ Twp. ___ S. R. ___ ☐ East ☐ West
County: Docket No.:

INSTRUCTIONS: An original and two copies of this form shall be filed with the Kansas Corporation Commission, 130 S. Market - Room 2078, Wichita, Kansas 67202, within 120 days of the spud date, recompletion, workover or conversion of a well. Rule 82-3-130, 82-3-106 and 82-3-107 apply. Information of side two of this form will be held confidential for a period of 12 months if requested in writing and submitted with the form (see rule 82-3-107 for confidentiality in excess of 12 months). One copy of all wireline logs and geologist well report shall be attached with this form. ALL CEMENTING TICKETS MUST BE ATTACHED. Submit CP-4 form with all plugged wells. Submit CP-111 form with all temporarily abandoned wells.

All requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Signature: Evelyn Boutte
Title: STAFF ADM. ASST. Date: 10/15/01
Subscribed and sworn to before me this 15th day of October, 2001.
Notary Public: Kim Lynch
Date Commission Expires: Aug. 26, 2002

KIM LYNCH
NOTARY PUBLIC, STATE OF TEXAS
MY COMMISSION EXPIRES
AUG. 26, 2002

KCC Office Use ONLY
___ Letter of Confidentiality Attached
If Denied, Yes ☐ Date:
___ Wireline Log Received
___ Geologist Report Received
___ UIC Distribution
IOG

Side Two

Operator Name: Exxon Mobil Oil Corporation * Lease Name: Findley Ut. Well #: 3

Sec. 26 Twp. 32 S. R. 36 ☐ East ☑ West County: Stevens

INSTRUCTIONS: Show important tops and base of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed. Attach copy of all Electric Wireline Logs surveyed. Attach final geological well site report.

Drill Stem Tests Taken ☐ Yes ☑ No
(Attach Additional Sheets)

Samples Sent to Geological Survey ☐ Yes ☑ No

Cores Taken ☐ Yes ☑ No

Electric Log Run ☐ Yes ☑ No
(Submit Copy)

List All E. Logs Run:

☐ Log Formation (Top), Depth and Datum ☐ Sample

Name	Top	Datum
Glorietta	1,265	
Stone Corral	1,734	
Chase	2,599	

CASING RECORD ☑ New ☐ Used
Report all strings set-conductor, surface, intermediate, production, etc.

Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface	12.250	8.625	24	603	Cl C	325	50:50 C/POZ
Production	7.875	5.500	14	2,942	Cl C	400	3%D79, 2%B28

ADDITIONAL CEMENTING / SQUEEZE RECORD

Purpose: ___ Perforate ___ Protect Casing ___ Plug Back TD ___ Plug Off Zone	Depth Top Bottom	Type of Cement	#Sacks Used	Type and Percent Additives

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record (Amount and Kind of Material Used)	Depth
1 spf	2,630 - 2,790	Frac w/ 80Q N2 foam @ plus/minus 80 BPM	

TUBING RECORD Size Set At Packer At | Liner Run ☐ Yes ☑ No

Date of First, Resumed Production, SWD or Enhr. (See G-2) | Producing Method ☐ Flowing ☐ Pumping ☐ Gas Lift ☐ Other *(Explain)*

Estimated Production Per 24 Hours	Oil Bbls.	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity

Disposition of Gas: ☐ Vented ☑ Sold ☐ Used on Lease *(If vented, Sumit ACO-18.)*

METHOD OF COMPLETION: ☐ Open Hole ☑ Perf. ☐ Dually Comp. ☐ Commingled ☐ Other *(Specify)*

Production Interval: 2,630 - 2,790