
Company- GRAYBOL OIL CORPORATION
Farm- Bartlett No. 1

SEC. 34 T. 32 R. 7W
NE NW NW

34-32-7W

County Harper

KANSAS



Total Depth. 4854
Comm. 1-14-56 Comp. 2-8-56
Shot or Treated.
Contractor. Company Tools (Rotary)
Issued. 3-23-57

CASING:
10 3/4@ 217' cem w/170 sx.

Elevation. 1402 D.F.

Production. Dry

Figures indicate Bottom of Formations

surface	300
shale, red beds	705
shale, shells	1325
anhydrite	1365
lime, anhydrite	1500
lime, shale	1700
lime	1865
lime sandy	1920
lime	2135
lime sdy, shale	2200
lime	2455
lime, shale	2535
lime	2720
lime, shale	2795
lime	2965
lime, shale	3040
lime, sandy lime	3155
lime, shale	3305
lime, sand	3360
lime	3438
lime, shale	3484
lime, sand	3535
lime, shale	3620
shale	3630
sand	3675
sand, shale	3696
lime, shale	3719
lime	3774
lime, shale	3915
lime	4127
shale, lime	4191
lime	4200
shale, lime	4254
lime	4322
shale, lime	4372
shale	4425
shale, chert	4470
lime	4506
lime, shale	4535
lime	4560
lime, chert	4595
lime	4610
shale, lime	4772
shale	4810
Cores 4810- 4854	
shale 4810-4822	
dolomite	4831
lime	4838
sand	4854
Total Depth	

Drill Stem Tests:

#1 4445-4470, open 1½ hrs., 95' slightly gas-cut mud, B.H.P. 1420# shut in 20 mins.

#2 4470-4500, open 1½ hrs., 240' slightly oil and gas mud 210' salt water. BHP 1400# shut in 20 mins.

#3 4822-4830, open 1 hr, 8' drlg mud. BHP 0# shut in 20 min.

#4 4838-4842, open 2 hrs., gas in 14 min., 1300' oil and 675' sulphur water. BHP 1930# shut in 20 min.

#5 4840-4842, open 2 hrs. 310' oil & 360' sulphur water. BHP 1945# shut in 20 mins.

Cores:

#1 4810-4828, full recovery.

#2 4830-4842, full recovery.

#3 4842-4854, full recovery.

Tops:

Heebner shale	3273
Toronto lime	3332
Douglas sand	3630
Kansas City (Scout)	3890
Lansing	3893
Base Kansas City (Scout)	4210
Mississippian	4440
Viola	4822
Simpson	4838