WELL LOG

Company THE HEADINGTON COMPANY

Contractor LEBEN DRILLING, INC.

Farm Thornhoff #1

Total Depth 6250'

Commenced 1-29-74

Completed 2-12-74


Sec. 32 T. 34S R. 27W

Loc.

County Meade County, Kansas

Casing 8-5/8" @805' w/350 sx.

Production



API# 15-119-20,163

Figures Indicate Bottom of Formations

0	-	160	Sand & native Clay
160	-	523	Red Bed
523	-	945	Red Bed & Shale
945	-	1510	Red Bed, Sand & Shale
1510	-	2280	Sand & Shale
2280	-	2510	Shale & Anhydrite
2510	-	6250	Shale & Lime