WELL LOG

COMPANY Murfin Drilling Company

SEC. 30 T. 3S R. 41W

FARM LAMPE NO. 1-30

LOC. C NW

RIG. NO. 7

COUNTY Cheyenne

KANSAS



TOTAL DEPTH 2200'

COMM. 12-18-79 COMP. 12-21-79

CONTRACTOR Murfin Drilling Company

CASING

20 10
15 8 -5/8" csg. set # 295' w/200 sx. of 60-40 posmix, 3% Sunset.
12 6
13 5

ELEVATION 3664' GL
3669' KB

PRODUCTION

4½" csg. set @ 1632' w/125 sx. of 50-50 posmix, 2% gel, 2% CC, 10% salt, 3/4% CFR-2.

FIGURES INDICATE BOTTOM OF FORMATIONS

225'	Top Soil & Sand	
295'	Blue Shale	
2200'	Shale	R T D