KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

Form ACO-1
September 1999
Form Must Be Typed

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

Operator: License # 31609
Name: Priority Oil & Gas LLC
Address: 633 17th St. Ste 1520
City/State/Zip: Denver, CO 80202
Purchaser:
Operator Contact Person: Jessica Trevino
Phone: (303) 296-3435
Contractor: Name: Excell Drilling Company
License: 8273
Wellsite Geologist: none

Designate Type of Completion:
X New Well ___ Re-Entry ___ Workover
___ Oil ___ SWD ___ SIOW ___ Temp. Abd.
X Gas ___ ENHR ___ SIGW
___ Dry ___ Other (Core, WSW, Expl., Cathodic, etc)

If Workover/Re-entry: Old Well Info as follows:
Operator:
Well Name:
Original Comp. Date: ___ Original Total Depth: ___
___ Deepening ___ Re-perf. ___ Conv. to Enhr./SWD
___ Plug Back ___ Plug Back Total Depth
___ Commingled Docket No.
___ Dual Completion Docket No.
___ Other (SWD or Enhr.?) Docket No.

1-21-01	1-22-01	2-10-01
Spud Date or Recompletion Date	Date Reached TD	Completion Date or Recompletion Date

API No. 15 - 023-20385-0000
County: Cheyenne
~~NW - SE - NE~~ Sec. 7 Twp. 4 S. R. 40 ☐ East ☒ West
1364 feet from S / N (circle one) Line of Section
1193 feet from E / W (circle one) Line of Section
Footages Calculated from Nearest Outside Section Corner:
(circle one) NE SE NW SW
Lease Name: St Francis Feedyard Well #: 1-7
Field Name: Cherry Creek
Producing Formation: Niobrara
Elevation: Ground: 3401 Kelly Bushing: 3407
Total Depth: 1390' Plug Back Total Depth: 1328'
Amount of Surface Pipe Set and Cemented at 308 Feet
Multiple Stage Cementing Collar Used? ☐ Yes ☒ No
If yes, show depth set ___ Feet
If Alternate II completion, cement circulated from n/a
feet depth to ___ w/ ___ sx cmt.

Drilling Fluid Management Plan Alt I EH 5-10-02
(Data must be collected from the Reserve Pit)
Chloride content 13300 ppm Fluid volume 2100 bbls
Dewatering method used Evaporate
Location of fluid disposal if hauled offsite:
Operator Name:
Lease Name: ___ License No.:
Quarter ___ Sec. ___ Twp. ___ S. R. ___ ☐ East ☐ West
County: ___ Docket No.:

INSTRUCTIONS: An original and two copies of this form shall be filed with the Kansas Corporation Commission, 130 S. Market - Room 2078, Wichita, Kansas 67202, within 120 days of the spud date, recompletion, workover or conversion of a well. Rule 82-3-130, 82-3-106 and 82-3-107 apply. Information of side two of this form will be held confidential for a period of 12 months if requested in writing and submitted with the form (see rule 82-3-107 for confidentiality in excess of 12 months). One copy of all wireline logs and geologist well report shall be attached with this form. ALL CEMENTING TICKETS MUST BE ATTACHED. Submit CP-4 form with all plugged wells. Submit CP-111 form with all temporarily abandoned wells.

All requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Signature: Robbie Gries
Title: President Date: May 9, 2001
Subscribed and sworn to before me this 9th day of May, 19 2001
Notary Public: [illegible]
Date Commission Expires: 3/29/05

KCC Office Use ONLY
NO Letter of Confidentiality Attached
If Denied, Yes ☐ Date:
✓ Wireline Log Received
___ Geologist Report Received
___ UIC Distribution

Side Two

Operator Name: Priority Oil & Gas LLC Lease Name: St Francis Feedyard Well #: 2-7

Sec. 7 Twp. 4 S. R. 40 ☐ East ☒ West County: Cheyenne

INSTRUCTIONS: Show important tops and base of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed. Attach copy of all Electric Wireline Logs surveyed. Attach final geological well site report.

Drill Stem Tests Taken ☐ Yes ☒ No
(Attach Additional Sheets)

Samples Sent to Geological Survey ☐ Yes ☒ No

Cores Taken ☐ Yes ☒ No

Electric Log Run ☒ Yes ☐ No
(Submit Copy)

List All E. Logs Run:
CNL-Density
Induction-SP-GR
Cement Bond

☒ Log Formation (Top), Depth and Datum ☐ Sample

Name	Top	Datum
Niobrara		
Beecher Island	1144	2263

CASING RECORD ☐ New ☐ Used
Report all strings set-conductor, surface, intermediate, production, etc.

Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacjs Used	Type and Percent Additives
Surface	9 7/8	7"	24#	308	Reg	130	3% cc 1/4#sk flocel
Production	7 7/8	4 1/2"	10.5#	1373	50-50 pozmix	75	2% gel 10% salt

ADDITIONAL CEMENTING / SQUEEZE RECORD

Purpose: ___ Perforate ___ Protect Casing ___ Plug Back TD ___ Plug Off Zone	Depth Top Bottom	Type of Cement	#Sacks Used	Type and Percent Additives

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record (Amount and Kind of Material Used)	Depth
1	1146-1188	500 gal 7.5% HCl	1146-1188
		Foam Frac w/ 75460 #20/40	
		And 25060 #12/20	

TUBING RECORD Size none Set At Packer At

Liner Run ☐ Yes ☐ No

Date of First, Resumerd Production, SWD or Enhr.

Producing Method ☒ Flowing ☐ Pumping ☐ Gas Lift ☐ Other *(Explain)*

Estimated Production Per 24 Hours	Oil Bbls.	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity

Disposition of Gas: ☐ Vented ☒ Sold ☐ Used on Lease
(If vented, Sumit ACO-18.)

METHOD OF COMPLETION: ☐ Open Hole ☒ Perf. ☐ Dually Comp. ☐ Commingled ☐ Other *(Specify)*

Production Interval