5-27

4-031821

15-063-20399-00-00

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
200 COLORADO DERBY BUILDING
WICHITA, KANSAS 67202

API number: 15-063-20,399-00-00

C SE NE /4 SEC. 15, 11 S, 30 W
3300 feet from S section line
660 feet from E section line

Operator license# 6568

Lease Baalman well # 1

Operator: Kaiser-Francis Oil Company

County Gove

148.85

Address: P.O. Box 21468
Tulsa, Oklahoma 74121-1468

Well total depth 4580 feet
Conductor Pipe: 0 inch @ 0 feet
Surface pipe 8 5/8 Inch @ 420 feet

Aband. oil well X, Gas well ___, Input well ___, SWD ___, D & A ___

Plugging contractor: Allied Cement Company License# -

Address: Russell, Kansas 67665

Company to plug at: Hour: A.M. Day: 27 Month: May Year: 93

Plugging proposal received from: Gordon and District #4 Dennis Hamel

Company: Kaiser-Francis Oil Company Phone:

Were: Order 350 sx. 60/40 pozmix - 10% gel. - 400# hulls.
Shots @ 2390' and 1490'.

Plugging Proposal Received by: Carl Goodrow
Plugging operations attended by agent? All[X], Part[ ], None[ ]

Completed: Hour: 10:15A.M., Day: 27, Month: May, Year: 93

Actual plugging report: 8 5/8" set @ 420' w/250 sx. cwc. 5 1/2" set @ 4250' w/200 sx. Perf. 4082' - 4201'. PBTD 4250'. Squeezed 8 5/8" w/100 sx. cement blend to Max. P.S.I. 200#. Close in P.S.I. 100#. Squeezed 5 1/2" w/250 sx. cement blend w/400# hulls mixed in to Max. P.S.I. 900#. Close in P.S.I. 500#. Plug complete.

Remarks:
Condition of casing(in hole): GOOD ___ BAD ___ Anhy.plug: YES ___ NO ___
Bottom plug(in place): YES ___, CALC ___, NO ___ Dakota plug: YES ___, NO ___
Plugged through TUBING ___, CASING ___. Elevation: ___ GL

RECEIVED
STATE CORPORATION COMMISSION
JUN 17 1993
CONSERVATION DIVISION
Wichita, Kansas

I did[X] did not[ ] observe the plugging. Carl Goodrow

DH (agent)

6-17-1993

Form CP-2/3

INVOICED

DATE 6-17-93

INV. NO. 37941

5-27