Notice: Fill out COMPLETELY and return to Conservation Division at the address below within 60 days from plugging date.

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

WELL PLUGGING RECORD
K.A.R. 82-3-117

Form CP-4
March 2009
Type or Print on this Form
Form must be Signed
All blanks must be Filled

OPERATOR: License #: 8210
Name: Edward E Birk
Address 1: 302 S. 16th
Address 2:
City: Burlington State: Ks Zip: 66839 + ____
Contact Person: Edward E Birk
Phone: (620) 364-1311
Type of Well: *(Check one)* ☐ Oil Well ☐ Gas Well ☐ OG ☐ D&A ☐ Cathodic
☐ Water Supply Well ☐ Other: ☐ SWD Permit #:
☑ ENHR Permit #: E-26,472 ☐ Gas Storage Permit #:
Is ACO-1 filed? ☑ Yes ☐ No If not, is well log attached? ☐ Yes ☐ No
Producing Formation(s): List All *(If needed attach another sheet)*
Squirrel Depth to Top: 1046 Bottom: 1052 T.D. 1087
Depth to Top: Bottom: T.D.
Depth to Top: Bottom: T.D.

API No. 15 - 207-26182-00-00
Spot Description:
S2 - SE - SE - NE Sec. 28 Twp. 23 S. R. 16 ☑ East ☐ West
2,734 Feet from ☐ North / ☑ South Line of Section
330 Feet from ☑ East / ☐ West Line of Section
Footages Calculated from Nearest Outside Section Corner:
☐ NE ☐ NW ☑ SE ☐ SW
County: Woodson
Lease Name: McNett Well #: I-10
Date Well Completed: 02/01/2012
The plugging proposal was approved on: 01/26/2012 *(Date)*
by: Ryan *(KCC District Agent's Name)*
Plugging Commenced: 02/01/2012
Plugging Completed: 02/01/2012

Show depth and thickness of all water, oil and gas formations.

Oil, Gas or Water Records		*Casing Record (Surface, Conductor & Production)*			
Formation	Content	Casing	Size	Setting Depth	Pulled Out
Sandstone/gravel	water	Surface	6 5/8"	40'	
Squirrel Sand	oil/water	Production	2 7/8"	1087'	

Describe in detail the manner in which the well is plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same depth placed from (bottom), to (top) for each plug set.

Ran 1" pipe in to t.d. Connect to pipe. Break circulation. Circulate cement to surface. Pulled pipe out to base of K.C. at 600' and circulated cement to surface. Pull out to 250' depth and circulated cement to surface. Set solid plug to surface.

Plugging Contractor License #: 8210 Name: Edward E Birk
Address 1: 302 S. 16th St Address 2:
City: Burlington State: KS Zip: 66839 + ____
Phone: (620) 364-1311
Name of Party Responsible for Plugging Fees: Edward E Birk
State of Kansas County, Coffey , ss.
Laura Birk *(Print Name)* ☑ Employee of Operator or ☐ Operator on above-described well,
being first duly sworn on oath, says: That I have knowledge of the facts statements, and matters herein contained, and the log of the above-described well is true and correct, so help me God.

RECEIVED
FEB 0 8 2012

Signature: Laura Birk

KCC WICHITA

Mail to: KCC - Conservation Division, 130 S. Market - Room 2078, Wichita, Kansas 67202

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, Inc.

CONDITIONS
Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.
NOTICE TO OWNER:
Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

SOLD TO:
BLOCK1
B & B COOPERATIVE VENTURES
900 S. FOURTH ST.
BURLINGTON KS
66839

B & B COOP. VENTUREGY BLK 01
4 TO LEROY CROSS TRACK S
COLLOU RD & 1/2 MI PAST 2ND
WELL# 1 10 W SD
LE ROY, KS 66857

TIME	FORMULA	LOAD SIZE	YARDS ORDERED		DRIVER/TRUCK		PLANT/TRANSACTION #
12:19:37p	WELL	6.00 yd	6.00 yd	CAL	35	% AIR 0.00	
DATE		LOAD #	YARDS DEL.	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER
02-08-12	To Date	1	6.00 yd		0/yd 0.0	4.00 in	31016
	Today	1	6.00 yd				

WARNING
IRRITATING TO THE SKIN AND EYES

Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A $25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.

Excess Delay Time Charged @ $50/HR.

PROPERTY DAMAGE RELEASE
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, as additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisin out of delivery of this order.

SIGNED

X _____

Excessive Water is Detrimental to Concrete Performance
H_2O Added By Request/Authorized By

_____ GAL X _____

WEIGHMASTER

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X _____

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
6.00	WELL	WELL (10 SACKS PER UNIT)	6.00	
1.00	TRUCKING	TRUCKING CHARGE	2.50	
6.00	MIX&HAUL	MIXING & HAULING	6.00	

B+B

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED
			1. JOB NOT READY 6. TRUCK BROKE DOWN 2. SLOW POUR OR PUMP 7. ACCIDENT 3. TRUCK AHEAD ON JOB 8. CITATION 4. CONTRACTOR BROKE DOWN 9. OTHER 5. ADDED WATER	
LEFT PLANT	ARRIVED JOB	START UNLOADING		TIME DUE
12:35	1:19			
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME

ADDITIONAL CHARGE 1 _____

ADDITIONAL CHARGE 2 _____

GRAND TOTAL ▶

RECEIVED
FEB 0 8 2012
KCC WICHITA