TO:

STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
266 N. Main St., Ste. 220
Wichita, KS 67202-1513

API Well Number: 15-075-10120-00-00
Spot: NENENESW **Sec/Twnshp/Rge:** 31-23S-40W
2535 **feet from** S **Section Line,** 2826 **feet from** E **Section Line**
Lease Name: OSBORNE **Well #:** 1-31
County: HAMILTON **Total Vertical Depth:** 2432 **feet**

Operator License No.: 32334
Op Name: CHESAPEAKE OPERATING, LLC
Address: 6100 N WESTERN AVE PO BOX 18496
OKLAHOMA CITY, OK 73118

String	Size	Depth (ft)	Pulled (ft)	Comments
PROD	4.5	2432	0	WITH 60 SX CMT
SURF	7	294		WITH 150 SX CMT

Well Type: GAS **UIC Docket No:** **Date/Time to Plug:** 01/21/2016 9:00 AM

Plug Co. License No.: 33961 **Plug Co. Name:** CONSOLIDATED OIL WELL SERVICES LLC

Proposal Rcvd. from: DENNIS FRICK **Company:** CHESAPEAKE OPERATING **Phone:** (620) 277-0803

Proposed Plugging Method: PUMP 35 SX CMT WITH 150# HULLS VIA 4 1/2" CASING. DISPLACE WITH WATER TO 1900'. PRESSURE UP & TEST CASING TO 700#. RAN CBL FROM 1900' TO DETERMINE TOC. PERFORATE AND SPOT CMT AS REQUIRED.

Plugging Proposal Received By: KEN JEHLIK **WitnessType:** COMPLETE (100%)
Date/Time Plugging Completed: 01/21/2016 3:00 PM **KCC Agent:** KEN JEHLIK

Actual Plugging Report:

PUMP 35 SX CMT WITH 150# HULLS TO 2403'. DISPLACE TO 1800' & PRESSURE TEST CASING TO 500#. HOLDING. RUN CBL FROM 1960' TO 0'. FOUND TOP OF WET CMT INSIDE THE 4 1/2" CASING AT 1725'. FOUND CMT FROM 1630' TO 1555' OUTSIDE THE 4 1/2" CASING FROM A PREVIOUS GLORIETTA CASING LEAK SQUEEZE. FOUND CMT TO 980' UP TO AN APPARENT MULTISTAGE TOOL AT 740', THEN CMT FROM 740' TO 0'. RUN TBG TO 1640' & CIRCULATED CMT TO SURFACE IN 2 STAGES USING A TOTAL OF 108 SX CMT. TOOH WITH TBG & TOP OFF 4 1/2" WITH 5 SX CMT.

Perfs:

Top	Bot	Thru	Comments
2397	2403		

Remarks: USED 60/40 POZMIX 4% GEL BY CONSOLIDATED.

Plugged through: TBG

District: 01

Signed Ken Jehlik
(TECHNICIAN)

RECEIVED
JAN 28 2016
KCC DODGE CITY

KCC WICHITA
FEB 01 2016
RECEIVED

Form CP-2/3

2-2-16