WATER WELL RECORD Form WWC-5 KSA 82a-1212

MW-2

1 LOCATION OF WATER WELL: County: Sedgwick | Fraction: NW ¼ NE ¼ NE ¼ | Section Number: 7 | Township Number: T 28 S | Range Number: R 1 (E/W)

Distance and direction from nearest town or city street address of well if located within city? 1503 W. 31st South, Wichita, Kansas

2 WATER WELL OWNER: RR#, St. Address, Box #: Kansas Enterprises, Inc. City, State, ZIP Code: P.O. Box 17336, Wichita, Ks 67217

Board of Agriculture, Division of Water Resources Application Number: -----

3 LOCATE WELL'S LOCATION WITH AN "X" IN SECTION BOX:

N / W / E / S / 1 Mile — NW, NE (X), SW, SE

4 DEPTH OF COMPLETED WELL 18 ft. ELEVATION: -----

Depth(s) Groundwater Encountered 1. 13 ft. 2. ---- ft. 3. ----- ft.

WELL'S STATIC WATER LEVEL 11.64 ft. below land surface measured on mo/day/yr 09-05-96

Pump test data: Well water was ----- ft. after ----- hours pumping --- gpm

Est. Yield --- gpm: Well water was ----- ft. after ----- hours pumping --- gpm

Bore Hole Diameter 8.625 in. to 20 ft., and ----- in. to --- ft.

WELL WATER TO BE USED AS: 1 Domestic 2 Irrigation 3 Feedlot 4 Industrial 5 Public water supply 6 Oil field water supply 7 Lawn and garden only 8 Air conditioning 9 Dewatering 10 Monitoring well 11 Injection well 12 Other (Specify below) MW-2

Was a chemical/bacteriological sample submitted to Department? Yes — No X; If yes, mo/day/yr sample was submitted ----- Water Well Disinfected? Yes --- No X

5 TYPE OF BLANK CASING USED: 1 Steel 2 PVC 3 RMP (SR) 4 ABS 5 Wrought iron 6 Asbestos-Cement 7 Fiberglass 8 Concrete tile 9 Other (specify below) ----- CASING JOINTS: Glued --- Clamped — Welded --- Threaded X

Blank casing diameter 2 in. to 8 ft., Dia ----- in. to ----- ft., Dia ----- in. to --- ft.

Casing height above land surface 0 in., weight SCH 40 PVC lbs./ft. Wall thickness or gauge No. -----

TYPE OF SCREEN OR PERFORATION MATERIAL: 1 Steel 2 Brass 3 Stainless steel 4 Galvanized steel 5 Fiberglass 6 Concrete tile 7 PVC 8 RMP (SR) 9 ABS 10 Asbestos-cement 11 Other (specify) ----- 12 None used (open hole)

SCREEN OR PERFORATION OPENINGS ARE: 1 Continuous slot 2 Louvered shutter 3 Mill slot 4 Key punched 5 Gauzed wrapped 6 Wire wrapped 7 Torch cut 8 Saw cut 9 Drilled holes 10 Other (specify) ----- 11 None (open hole)

SCREEN-PERFORATED INTERVALS: From 8 ft. to 18 ft., From ----- ft. to ----- ft.

SAND ~~GRAVEL~~ PACK INTERVALS: From 7 ft. to 20 ft., From ----- ft. to ----- ft.

From — ft. to — ft., From ----- ft. to ----- ft.

6 GROUT MATERIAL: 1 Neat cement 2 Cement grout 3 Bentonite 4 Other ----- ----- -----